

Contract	Project Olympus	Shift Start/End	08:00 - 18:00
Contract Number	BE0046	Drilling - Start Time	09:13
Weather	Cloudy	Drilling - Finish Time	09:41
Rig	4959 (Hired) - Soilmecc SR95	Date Constructed	30/10/2024
Engineer	Graham Smith	Completed by	Graham Smith

Scheduled Pile Details:		Design Diameter (mm)		600	Pile Schedule Reference		BE0046-SCH-001	Pile Rev	02
Structure	Pile Number	Cut Off Level (mOD)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	PTP1	3.300	-26.000	3.150	PTP	x	C50/60	DC-4	28.900

As-Built Pile Details:											
Full instrumentation working on pile commencement: (Y/N)		Y				Scheduled as		Actual		Pile Position	
Was Pile fully or partially re-bored for any reason (Y/N)		N				Platform level (mOD)	2.900	2.900		Design	540061.676
Was there a concrete blockage observed or recorded during construction? (Y/N)		N				PPL to PCOL	-0.400	-0.400		As-built	540061.670
Was Manual Monitoring Employed during Construction (Y/N)		N								Difference	-0.006
										Vector (m)	0.006

Structure	Pile Number	Installed Diameter (mm)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	PTP1	600	-26.110	3.150	PTP	x	C50/60	DC-4	29.010

Electronic Rig Log Review:

Drilling	
Total Number of Auger Revolutions	590
Average Revolutions/m Penetration	20.3

Concreting	
As-Built Volume (m³)	11.35
Confirm positive auger ebedment throughout concreting (Y/N)	Y
Overbreak %	38%

Detailed Review Required?	No
----------------------------------	----

Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentaion Failure?

Comments: Concrete supply issues / delays associated with pile construction

Sign Off

Site Supervisor	Checked by Engineer for specification Compliance	Reviewed by Project Manger	Client
Graham Smith	Graham Smith	Graham Smith	

Contract:	Project Olympus
Contract Number	BE0046
Date Constructed:	30/10/2024
Air Temperature during Concreting	16°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32072912		C50/60 (PTP)	8	08:58	09:07	09:46	09:56	180	6	PTP1	
32072919		C50/60 (PTP)	5	10:10	10:13	10:15	10:44	180			
Totals:			13 m3					$\bar{X} = 180$	6		

Concreting Comments: Rejected loads, slump failures, water added & quantity, balling, excessive time between loads?, rig/pump calibration?

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C50/60 (PTP)	C50/60	DC-4	400	S4	0.35	13

Contract:	Project Olympus	Pile Number	BE0046	Date Constructed	30/10/2024
------------------	------------------------	--------------------	---------------	-------------------------	-------------------



Cage Reference:	Type PTP
------------------------	----------

Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	N/A
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓


Comments:

Prelim Test pile cage, full length Helical 120mm c/c doubled up over to 600mm., then from 3 to 12m at 300mm c/c

REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION	CHECKED BY	DATE / TIME	REVIEWED BY	DATE / TIME
	Graham Smith	16:46 29/10/2024	N/A	N/A

	Site: project olyp	Site Code: BE046
	Pile: TESTPILE	Serial Number: SR95-M4959
	Drilling Phase	Concreting Phase
	Start: 30/10/2024 Time: 09:13:11 End: 30/10/2024 Time: 09:41:07 Design Depth: 29.00 m Depth Reached: 29.01 m	Start: 30/10/2024 Time: 09:46:18 End: 30/10/2024 Time: 10:17:54 Concreting Start Depth: 29.01 m Total Concrete Volume: 11.35 m ³ Overbreak: 38 % Total Pump Strokes: 344

Pile Diameter: 600.00 mm
Mast Tilt (X): 0.05 °
Mast Tilt (Y): -0.03 °



Contract	Project Olympus	Shift Start/End	08:00 - 18:00
Contract Number	BE0046	Drilling - Start Time	11:08
Weather	Cloudy	Drilling - Finish Time	11:13
Rig	4959 (Hired) - Soilmecc SR95	Date Constructed	31/10/2024
Engineer	Graham Smith	Completed by	Graham Smith

Scheduled Pile Details:		Design Diameter (mm)		600	Pile Schedule Reference		BE0046-SCH-001	Pile Rev	00
Structure	Pile Number	Cut Off Level (mOD)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	AP1	2.900	-27.100	2.750	n/a	2No D47	C32/40	DC-4	30.000

As-Built Pile Details:												
Full instrumentation working on pile commencement: (Y/N)		Y				Scheduled as		Actual		Pile Position	Eastings	Northings
Was Pile fully or partially re-bored for any reason (Y/N)		Y				Platform level (mOD)		2.900	2.900	Design	540058.187	180193.178
Was there a concrete blockage observed or recorded during construction? (Y/N)		N				PPL to PCOL		0.000	0.000	As-built	540058.236	180193.180
Was Manual Monitoring Employed during Construction (Y/N)		N								Difference	0.049	0.002
										Vector (m)	0.049	

Structure	Pile Number	Installed Diameter (mm)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	AP1	600	-27.210	3.050	n/a	2No D47	C32/40	DC-4	30.110

Electronic Rig Log Review:

Drilling	
Total Number of Auger Revolutions	126
Average Revolutions/m Penetration	4.2

Concreting	
As-Built Volume (m³)	11.19
Confirm positive auger ebedment throughout concreting (Y/N)	Y
Overbreak %	31%

Detailed Review Required?	No
----------------------------------	-----------

Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentation Failure?
Blocked at digging head, first drill took 26 minutes and 529 revolutions.

Comments: Concrete supply issues / delays associated with pile construction

Sign Off

Site Supervisor	Checked by Engineer for specification Compliance	Reviewed by Project Manger	Client
Graham Smith	Graham Smith	Graham Smith	

Contract:	Project Olympus
Contract Number	BE0046
Date Constructed:	31/10/2024
Air Temperature during Concreting	14°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32072965	SR95-1	C32/40 40% PFA	8	08:39	08:56	09:27	10:02	190	6	AP3	
32072973	SR95-1	C32/40 40% PFA	5	09:31	09:48	10:05	10:18	180		AP3	
32072980	SR95-1	C32/40 40% PFA	8	10:34	10:49	10:51	11:25	180		AP1	
32072986	SR95-1	C32/40 40% PFA	4	11:10	11:24	11:28	11:37	180		AP1	
Totals:			25 m3					$\bar{X} = 183$	6		

Concreting Comments: Rejected loads, slump failures, water added & quantity, balling, excessive time between loads?, rig/pump calibration?
Approx 0.2m of load used in plant for strength and slump retention testing.

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40 40% PFA	C32/40	DC-4	400	S4	0.35	25

Contract:	Project Olympus	Pile Number	BE0046	Date Constructed	31/10/2024
------------------	------------------------	--------------------	---------------	-------------------------	-------------------



Cage Reference:	Type n/a
------------------------	----------

Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	N/A
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	N/A
Wire-ties - quantity	Visual	Every cage		N/A
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	N/A
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	N/A
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	N/A
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	N/A


Comments:


Check for tension bars, D47mm 2 x 12m and 1 x 6m per anchor pile, total 2no bar per anchor.

REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION	CHECKED BY	DATE / TIME	REVIEWED BY	DATE / TIME
	Graham Smith	16:47 29/10/2024	N/A	N/A


	Site: project olyp	Site Code: BE046
	Pile: AP1A	Serial Number: SR95-M4959
	Drilling Phase	Concreting Phase
	Start: 31/10/2024 Time: 11:08:02 End: 31/10/2024 Time: 11:13:43 Design Depth: 30.00 m Depth Reached: 30.11 m	Start: 31/10/2024 Time: 11:14:38 End: 31/10/2024 Time: 11:36:57 Concreting Start Depth: 30.11 m Total Concrete Volume: 11.19 m³ Overbreak: 31 % Total Pump Strokes: 340

Pile Diameter: 600.00 mm
 Mast Tilt (X): 0.15 °
 Mast Tilt (Y): 0.14 °



soilmeco	Site: project olyp	Site Code: BE046
	Pile: AP1	Serial Number: SR95-M4959
	Drilling Phase	Concreting Phase
	Start: 31/10/2024 Time: 10:26:40 End: 31/10/2024 Time: 10:52:50 Design Depth: 29.50 m Depth Reached: 30.15 m	Start: 31/10/2024 Time: 10:54:01 End: 31/10/2024 Time: 11:05:26 Concreting Start Depth: 30.15 m Total Concrete Volume: 0.99 m³ Total Pump Strokes: 30

Pile Diameter: 600.00 mm
Mast Tilt (X): 0.14 °
Mast Tilt (Y): -0.26 °



Contract:	Project Olympus
Contract Number	BE0046
Date Constructed:	29/10/2024
Air Temperature during Concreting	15°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32072861	SR95-1	C32/40 40% PFA	8	10:42	10:53	11:09	13:04	180	6	AP4	
32072872	SR95-1	C32/40 40% PFA	6	12:23	12:33	13:05	13:18	180		AP4	
32072884	SR95-1	C32/40 40% PFA	8	13:48	14:03	14:03	14:19	180		AP2	
32072888	SR95-1	C32/40 40% PFA	3	14:22	14:32	14:32	14:39	180		AP2	
Totals:			25 m3					$\bar{X} = 180$	6		

Concreting Comments: Rejected loads, slump failures, water added & quantity, balling, excessive time between loads?, rig/pump calibration?

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40 40% PFA	C32/40	DC-4	400	S4	0.35	25

Contract:	Project Olympus	Pile Number	BE0046	Date Constructed	29/10/2024
------------------	------------------------	--------------------	---------------	-------------------------	-------------------



Cage Reference:	Type n/a
------------------------	----------

Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	N/A
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	N/A
Wire-ties - quantity	Visual	Every cage		N/A
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	N/A
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	N/A
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	N/A
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	N/A


Comments:

Check for tension bars, D47mm 2 x 12m and 1 x 6m per anchor pile, total 2no bar per anchor.

REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION	CHECKED BY	DATE / TIME	REVIEWED BY	DATE / TIME
	Graham Smith	16:47 29/10/2024	N/A	N/A

	Site: project olyp	Site Code: BE046
	Pile: AP2	Serial Number: SR95-M4959
	Drilling Phase	Concreting Phase
	Start: 29/10/2024 Time: 13:35:33 End: 29/10/2024 Time: 14:07:37 Design Depth: 30.00 m Depth Reached: 30.05 m	Start: 29/10/2024 Time: 14:08:39 End: 29/10/2024 Time: 14:36:10 Concreting Start Depth: 29.79 m Total Concrete Volume: 11.39 m³ Overbreak: 34 % Total Pump Strokes: 370

Pile Diameter: 600.00 mm
 Mast Tilt (X): 0.02 °
 Mast Tilt (Y): 0.07 °



Contract	Project Olympus	Shift Start/End	08:00 - 18:00
Contract Number	BE0046	Drilling - Start Time	09:06
Weather	Cloudy	Drilling - Finish Time	09:51
Rig	4959 (Hired) - Soilmecc SR95	Date Constructed	31/10/2024
Engineer	Graham Smith	Completed by	Graham Smith

Scheduled Pile Details:		Design Diameter (mm)		600	Pile Schedule Reference		BE0046-SCH-001	Pile Rev	02
Structure	Pile Number	Cut Off Level (mOD)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	AP3	2.900	-27.100	2.750	n/a	2No D47	C32/40	DC-4	30.000

As-Built Pile Details:											
Full instrumentation working on pile commencement: (Y/N)	Y			Scheduled as	Actual			Pile Position	Eastings	Northings	
Was Pile fully or partially re-bored for any reason (Y/N)	N			Platform level (mOD)	2.900	2.900			Design	540065.159	180191.235
Was there a concrete blockage observed or recorded during construction? (Y/N)	N			PPL to PCOL	0.000	0.000			As-built	540065.170	180191.253
Was Manual Monitoring Employed during Construction (Y/N)	N							Difference	0.011	0.018	
								Vector (m)	0.021		

Structure	Pile Number	Installed Diameter (mm)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	AP3	600	-30.110	3.100	n/a	2No D47	C32/40	DC-4	33.010

Electronic Rig Log Review:

Drilling	
Total Number of Auger Revolutions	984
Average Revolutions/m Penetration	29.8

Concreting	
As-Built Volume (m³)	12.11
Confirm positive auger ebedment throughout concreting (Y/N)	Y
Overbreak %	30%

Detailed Review Required?	Yes
----------------------------------	-----

Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentaion Failure?
Pile drilled to 33m to check if hard bands on borehole logs could be drilled.

Comments: Concrete supply issues / delays associated with pile construction

Sign Off

Site Supervisor	Checked by Engineer for specification Compliance	Reviewed by Project Manger	Client
Graham Smith	Graham Smith	Graham Smith	

Contract:	Project Olympus
Contract Number	BE0046
Date Constructed:	31/10/2024
Air Temperature during Concreting	14°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32072965	SR95-1	C32/40 40% PFA	8	08:39	08:56	09:27	10:02	190	6	AP3	
32072973	SR95-1	C32/40 40% PFA	5	09:31	09:48	10:05	10:18	180		AP3	
32072980	SR95-1	C32/40 40% PFA	8	10:34	10:49	10:51	11:25	180		AP1	
32072986	SR95-1	C32/40 40% PFA	4	11:10	11:24	11:28	11:37	180		AP1	
Totals:			25 m3					$\bar{X} = 183$	6		

Concreting Comments: Rejected loads, slump failures, water added & quantity, balling, excessive time between loads?, rig/pump calibration?
Approx 0.2m of load used in plant for strength and slump retention testing.

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40 40% PFA	C32/40	DC-4	400	S4	0.35	25

Contract:	Project Olympus	Pile Number	BE0046	Date Constructed	31/10/2024
------------------	------------------------	--------------------	---------------	-------------------------	-------------------



Cage Reference:	Type n/a
------------------------	----------

Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	N/A
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	N/A
Wire-ties - quantity	Visual	Every cage		N/A
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	N/A
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	N/A
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	N/A
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	N/A


Comments:

Check for tension bars, D47mm 2 x 12m and 1 x 6m per anchor pile, total 2no bar per anchor.

REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION	CHECKED BY	DATE / TIME	REVIEWED BY	DATE / TIME
	Graham Smith	16:47 29/10/2024	N/A	N/A

	Site: project olyp	Site Code: BE046
	Pile: AP3	Serial Number: SR95-M4959
	Drilling Phase	Concreting Phase
	Start: 31/10/2024 Time: 09:06:28 End: 31/10/2024 Time: 09:51:27 Design Depth: 33.00 m Depth Reached: 33.01 m	Start: 31/10/2024 Time: 09:52:45 End: 31/10/2024 Time: 10:17:18 Concreting Start Depth: 33.01 m Total Concrete Volume: 12.11 m³ Overbreak: 30 % Total Pump Strokes: 369

Pile Diameter: 600.00 mm
Mast Tilt (X): -0.03 °
Mast Tilt (Y): -0.11 °



Contract	Project Olympus	Shift Start/End	08:00 - 18:00
Contract Number	BE0046	Drilling - Start Time	12:49
Weather	Cloudy	Drilling - Finish Time	12:55
Rig	4959 (Hired) - Soilmecc SR95	Date Constructed	29/10/2024
Engineer	Graham Smith	Completed by	Graham Smith

Scheduled Pile Details:		Design Diameter (mm)		600	Pile Schedule Reference		BE0046-SCH-001	Pile Rev	02
Structure	Pile Number	Cut Off Level (mOD)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	AP4	2.900	-27.100	2.750	n/a	2No D47	C32/40	DC-4	30.000

As-Built Pile Details:											
Full instrumentation working on pile commencement: (Y/N)	Y			Scheduled as	Actual			Pile Position	Eastings	Northings	
Was Pile fully or partially re-bored for any reason (Y/N)	Y			Platform level (mOD)	2.900	2.900			Design	540061.263	180188.619
Was there a concrete blockage observed or recorded during construction? (Y/N)	N			PPL to PCOL	0.000	0.000			As-built	540061.237	180188.586
Was Manual Monitoring Employed during Construction (Y/N)	N							Difference	-0.026	-0.033	
								Vector (m)	0.042		

Structure	Pile Number	Installed Diameter (mm)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	AP4	600	-27.170	5.400	n/a	2No D47	C32/40	DC-4	30.070

Electronic Rig Log Review:

Drilling	
Total Number of Auger Revolutions	121
Average Revolutions/m Penetration	4.0

Concreting	
As-Built Volume (m³)	10.44
Confirm positive auger ebedment throughout concreting (Y/N)	Y
Overbreak %	23%


Detailed Review Required?	No
----------------------------------	----

Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentaion Failure?
Block at digging head with rebar wrapped around head, first drilling took 35 minutes and 790 revelations.


Comments: Concrete supply issues / delays associated with pile construction



Sign Off

Site Supervisor	Checked by Engineer for specification Compliance	Reviewed by Project Manger	Client
Graham Smith	Graham Smith	Graham Smith	


	Site: project olyp	Site Code: BE046
	Pile: AP4	Serial Number: SR95-M4959
	Drilling Phase Start: 29/10/2024 11:58:33 End: 29/10/2024 12:33:56 Design Depth: 30.00 m Depth Reached: 30.12 m	Concreting Phase Start: 29/10/2024 12:34:52 End: 29/10/2024 12:43:38 Concreting Start Depth: 29.93 m Total Concrete Volume: 0.65 m³ Total Pump Strokes: 21

	Pile Diameter: 600.00 mm Mast Tilt (X): -0.13 ° Mast Tilt (Y): -0.03 °
---	--



	Site: project olyp	Site Code: BE046
	Pile: AP4A	Serial Number: SR95-M4959
	Drilling Phase	Concreting Phase
	Start: 29/10/2024 12:49:55 End: 29/10/2024 12:55:23 Design Depth: 30.00 m Depth Reached: 30.07 m	Start: 29/10/2024 12:56:08 End: 29/10/2024 13:13:44 Concreting Start Depth: 30.07 m Total Concrete Volume: 10.44 m³ Overbreak: 23 % Total Pump Strokes: 339

Pile Diameter: 600.00 mm
Mast Tilt (X): -0.08 °
Mast Tilt (Y): 0.03 °



Contract:	Project Olympus
Contract Number	BE0046
Date Constructed:	29/10/2024
Air Temperature during Concreting	15°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32072861	SR95-1	C32/40 40% PFA	8	10:42	10:53	11:09	13:04	180	6	AP4	
32072872	SR95-1	C32/40 40% PFA	6	12:23	12:33	13:05	13:18	180		AP4	
32072884	SR95-1	C32/40 40% PFA	8	13:48	14:03	14:03	14:19	180		AP2	
32072888	SR95-1	C32/40 40% PFA	3	14:22	14:32	14:32	14:39	180		AP2	
Totals:			25 m3					$\bar{X} = 180$	6		

Concreting Comments: Rejected loads, slump failures, water added & quantity, balling, excessive time between loads?, rig/pump calibration?

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40 40% PFA	C32/40	DC-4	400	S4	0.35	25

Contract:	Project Olympus	Pile Number	BE0046	Date Constructed	29/10/2024
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

Cage Reference:	Type n/a
------------------------	----------

Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	N/A
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	N/A
Wire-ties - quantity	Visual	Every cage		N/A
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	N/A
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	N/A
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	N/A
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	N/A

Comments:

Check for tension bars, D47mm 2 x 12m and 1 x 6m per anchor pile, total 2no bars per anchor.

REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION	CHECKED BY	DATE / TIME	REVIEWED BY	DATE / TIME
	Graham Smith	16:47 29/10/2024	N/A	N/A