

TITLE

**Project Olympus**

Bearing Piles Pile Logs  
P300-P349

Asite Ref:  
LCY11-KTB-XX-XX-RP-C-00054

Rev: AB02

Standard Rebar Tolerance, Schedule Level +150/-50mm

A number of piles show minor reductions in the concrete profile, this does not effect the the piles ability to carry its design loads. Any major reduction in pile profile will be detected during Integrity Testing

<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	09:50
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	09:54
<b>Rig</b>	5422 - Soilmec SR75	<b>Date Constructed</b>	11/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		Design Diameter (mm)		750	Pile Schedule Reference		LCY11-KTB-XX-XX-SH-C-00007	Pile Rev	01	
Structure	Pile Number	Cut Off Level (mOD)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)	
Bearing	P300	1.540	-22.500	2.740	T7	T8 x 1No D47	C32/40	DC-4	25.400	

<b>As-Built Pile Details:</b>										
Full instrumentation working on pile commencement: (Y/N)		Y					<b>Pile Position</b>		<b>Eastings</b>	<b>Northings</b>
Was Pile fully or partially re-bored for any reason (Y/N)		Y					<b>Design</b>	540032.527	180144.066	
Was there a concrete blockage observed or recorded during construction? (Y/N)		Y					<b>As-built</b>	540032.514	180144.086	
Was Manual Monitoring Employed during Construction (Y/N)		N					<b>Difference</b>	-0.013	0.020	
							<b>Vector (m)</b>	0.024		

Structure	Pile Number	Installed Diameter (mm)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	P300	750	-22.530	2.863	T7	1 x 24m 1no D47	C32/40	DC-4	25.430

**Electronic Rig Log Review:**

<b>Drilling</b>	
Total Number of Auger Revolutions	70
Average Revolutions/m Penetration	2.8

<b>Concreting</b>	
As-Built Volume (m <sup>3</sup> )	12.93
Confirm positive auger embedment throughout concreting (Y/N)	Y
Overbreak %	15%

Detailed Review Required?	No
---------------------------	----

Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentation Failure?
Blocked in lead auger on first attempt to concrete.

Comments: Concrete supply issues / delays associated with pile construction

**Sign Off**

Site Supervisor	Checked by Engineer for specification Compliance	Reviewed by Project Manger	Client
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>11/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>15°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32078928	SR95-1	C32/40	8	07:26	07:37	07:50	07:59	160	4	P155
32078929	SR75-1	C32/40	8	07:31	07:45	07:53	08:08			P306
32078932	SR75-1	C32/40	8	07:53	08:10	08:17	08:28			P306,P300
32078931	SR95-1	C32/40	8	07:51	08:02	08:25	08:41			P155,P158
32078933	SR75-1	C32/40	8	08:03	08:15	08:41	08:54			P300
32078938	SR95-1	C32/40	8	08:37	08:51	08:51	09:01			P158,P159
32078939	SR95-1	C32/40	8	08:39	08:53	09:23	10:07			P085,P159
32078940	SR75-1	C32/40	8	08:44	08:59	09:23	09:36			P357,P300
32078941	SR75-1	C32/40	8	08:55	09:05	09:37	09:45	180	4	P357
32078943	SR75-1	C32/40	8	09:00	09:19	09:53	10:20			P357,P296
32078954	SR95-1	C32/40	8	09:59	10:10	10:15	10:25			P085,P162
32078956	SR75-1	C32/40	8	10:12	10:21	10:25	10:51			P292,P296
32078955	SR95-1	C32/40	8	10:00	10:18	10:28	10:51			P162
32078957	SR75-1	C32/40	8	10:13	10:28	10:52	10:57			P292
32078961	SR95-1	C32/40	8	10:34	10:45	10:53	11:07			P162,P165
32078964	SR95-1	C32/40	8	10:58	11:07	11:25	11:51			P165,P168
32078966	SR75-1	C32/40	8	11:08	11:16	11:32	11:41			P294,P292
32078969	SR95-1	C32/40	8	11:19	11:35	11:54	12:34			P171,P168
32078972	SR75-1	C32/40	8	11:34	11:49	12:05	12:17			P071,P294
32078978	SR75-1	C32/40	8	12:11	12:26	12:30	12:51			P071
32078981	SR95-1	C32/40	8	12:25	12:43	12:46	12:56			P116,P171
32078983	SR75-1	C32/40	8	12:36	12:53	13:20	13:28			P071
32078985	SR95-1	C32/40	8	12:58	13:10	13:35	13:58	170	4	P116
32078992	SR95-1	C32/40	8	13:42	13:51	14:12	14:36			P107,P116
32078996	SR75-1	C32/40	8	14:01	14:16	14:20	14:29			P071,P065
32078994	SR95-1	C32/40	8	13:54	14:07	14:38	14:51			P107
32078999	SR75-1	C32/40	8	14:23	14:40	14:51	15:02			P065
32079003	SR75-1	C32/40	8	14:47	15:02	15:07	15:38			P065
32079004	SR75-1	C32/40	8	14:48	15:07	15:42	15:52			P059,P065
32079012	SR75-1	C32/40	6.5	15:54	16:02	16:06	16:20			P059
32079016	SR75-1	C32/40	2.5	16:24	16:30	16:33	16:40			P059
<b>Totals:</b>			<b>241 m3</b>					<b><math>\bar{X}</math> = 170</b>	<b>12</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
<b>C32/40</b>	C32/40	DC-4	380	S4	0.35	241


<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>11/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T7
------------------------	---------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	09:39 10/04/2025	N/A	N/A


	Site: <b>OLYMPUS</b>	Site Code: <b>BE0046</b>
	Pile: <b>P300</b>	Serial Number: <b>SR75-M5422</b>
	<b>Drilling Phase</b> Start: 11/04/2025 09:13:55 End: 11/04/2025 09:24:24 Design Depth: 25.40 m Depth Reached: 25.42 m	<b>Concreting Phase</b> Start: 11/04/2025 09:25:12 End: 11/04/2025 09:49:14 Concreting Start Depth: 25.42 m Total Concrete Volume: 3.17 m³ Total Pump Strokes: 103

	Pile Diameter: 750.00 mm
	Mast Tilt (X): 0.43 °
	Mast Tilt (Y): 0.54 °



<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P300a	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mole System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 11/04/2025 Time: 09:50:20 End: 11/04/2025 Time: 09:54:57 Design Depth: 25.40 m Depth Reached: 25.43 m	Start: 11/04/2025 Time: 09:55:34 End: 11/04/2025 Time: 10:13:08 Concreting Start Depth: 25.43 m Total Concrete Volume: 12.93 m <sup>3</sup> Overbreak: 15 % Total Pump Strokes: 420

Pile Diameter: 750.00 mm  
 Mast Tilt (X): -0.08 °  
 Mast Tilt (Y): -0.03 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	10:42
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	11:00
<b>Rig</b>	4928 - Soilmec SR95	<b>Date Constructed</b>	24/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>750</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P301	1.540	<b>-22.500</b>	2.740	T7	T8 x 1No D47		C32/40	DC-4	25.400

<b>As-Built Pile Details:</b>										
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y								
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N								
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N								
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N								

	<b>Scheduled as</b>	<b>Actual</b>	<b>Pile Position</b>		<b>Eastings</b>	<b>Northings</b>
<b>Platform level (mOD)</b>	2.900	2.900	<b>Design</b>	540034.044	180141.832	
<b>PPL to PCOL</b>	1.360	1.360	<b>As-built</b>	540034.016	180141.807	
			<b>Difference</b>	-0.028	-0.025	
			<b>Vector (m)</b>	0.038		

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P301	750	<b>-22.510</b>	2.781	T7	1 x 24m 1No D47	C32/40	DC-4	25.410

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	289
<b>Average Revolutions/m Penetration</b>	11.4

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	12.59
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	12%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

**Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentaion Failure?**

**Comments: Concrete supply issues / delays associated with pile construction**

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	24/04/2025
<b>Air Temperature during Concreting</b>	10°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32079506	SR75-1	C32/40	8	07:39	07:49	07:59	08:09			P549
32079507	SR95-1	C32/40	8	07:42	07:56	08:08	08:17			P358
32079509	SR75-1	C32/40	8	07:57	08:05	08:11	08:42			P549,P481
32079513	SR75-1	C32/40	8	08:16	08:30	08:41	08:54			P476,P481
32079511	SR95-1	C32/40	8	08:07	08:19	08:42	08:55			P358
32079514	SR95-1	C32/40	8	08:22	08:35	08:58	09:21			P308,P358
32079516	SR75-1	C32/40	8	09:01	09:10	09:15	09:26	180	4	P476
32079517	SR95-1	C32/40	8	09:03	09:15	09:23	09:38			P308,P040
32079518	SR75-1	C32/40	8	09:04	09:24	09:28	09:44			P601
32079522	SR95-1	C32/40	8	09:30	09:44	10:12	10:23			P040
32079524	SR75-1	C32/40	8	09:39	09:56	10:13	10:25			P601,P456
32079525	SR95-1	C32/40	8	09:46	09:57	10:28	10:42			P301,P040
32079528	SR75-1	C32/40	8	10:01	10:11	10:29	11:03			P456,P216
32079532	SR95-1	C32/40	8	10:16	10:34	10:43	11:06	180	4	P301
32079534	SR75-1	C32/40	8	10:32	10:44	11:03	11:30			P213,P216
32079537	SR95-1	C32/40	8	11:04	11:18	11:34	11:47			P339,P301
32079539	SR75-1	C32/40	8	11:17	11:28	11:41	11:50			P213
32079543	SR95-1	C32/40	8	11:44	11:57	12:02	12:14			P339
32079546	SR75-1	C32/40	8	12:02	12:18	12:18	12:29	180	4	P228
32079549	SR95-1	C32/40	8	12:20	12:33	12:34	13:02			P339,P337
32079550	SR75-1	C32/40	8	12:24	12:38	13:03	13:12			P231,P228
32079558	SR95-1	C32/40	8	13:16	13:26	13:29	13:41			P337
32079560	SR75-1	C32/40	8	13:23	13:41	13:45	13:59			P225,P231
32079564	SR95-1	C32/40	8	13:45	14:02	14:10	14:21			P337,P466
32079566	SR75-1	C32/40	8	13:58	14:13	14:23	14:32			P225
32079570	SR75-1	C32/40	8	14:25	14:33	14:38	15:25			P222,P225
32079572	SR95-1	C32/40	8	14:37	14:51	14:52	15:04	180	4	P466
32079577	SR75-1	C32/40	8	15:09	15:28	15:32	15:43			P219,P222
32079578	SR95-1	C32/40	8	15:27	15:36	15:45	15:54			P460,P466
32079581	SR75-1	C32/40	8	15:49	15:59	16:05	16:15			P219
32079585	SR95-1	C32/40	8	16:07	16:15	16:23	16:37			P460
32079856	SR75-1	C32/40	8	16:10	16:20	16:24	16:39			P219
32079588	SR95-1	C32/40	8	16:41	16:54	16:54	17:09			P460
<b>Totals:</b>			<b>264 m3</b>					<b><math>\bar{X} = 180</math></b>	<b>16</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	264


<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>24/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T7
------------------------	---------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	10:53 22/04/2025	N/A	N/A

	<b>Site:</b> OLYMPUS <b>Pile:</b> P301	<b>Site Code:</b> BE0046 <b>Serial Number:</b> SR95-M4928
	<b>Drilling Phase</b> Start: 24/04/2025 10:42:33 End: 24/04/2025 11:00:07 Design Depth: 25.40 m Depth Reached: 25.41 m	<b>Concreting Phase</b> Start: 24/04/2025 11:00:52 End: 24/04/2025 11:15:50 Concreting Start Depth: 25.27 m Total Concrete Volume: 12.59 m <sup>3</sup> Overbreak: 12 % Total Pump Strokes: 404

Pile Diameter: 750.00 mm Mast Tilt (X): 0.06 ° Mast Tilt (Y): -0.24 °
---



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	15:28
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	15:45
<b>Rig</b>	5422 - Soilmec SR75	<b>Date Constructed</b>	29/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>750</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P302	1.540	<b>-22.500</b>	2.740	T7	T8 x 1No D47		C32/40	DC-4	25.400

<b>As-Built Pile Details:</b>											
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y				<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	
<b>Was Pile fully or patially re-bored for any reason (Y/N)</b>		N				<b>Platform level (mOD)</b>		2.900	2.900	<b>Eastings</b>	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N				<b>PPL to PCOL</b>		1.360	1.360	<b>Northings</b>	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N								<b>Design</b>	
										<b>As-built</b>	
										<b>Difference</b>	
										<b>Vector (m)</b>	
										0.183	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P302	750	<b>-22.560</b>	2.740	T7	1 x 24m 1No D47	C32/40	DC-4	25.460

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	270
<b>Average Revolutions/m Penetration</b>	10.6

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	13.55
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	20%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

**Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentaion Failure?**

Pile location obstructed, tried 300mm North and South but still obstructed, after discussion with engineer asked to try 200mm East from Design location. Pile installed successfully 180mm from design location.

**Comments: Concrete supply issues / delays associated with pile construction**

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	29/04/2025
<b>Air Temperature during Concreting</b>	15°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32079779	SR75-1	C32/40	8	07:33	07:42	07:50	08:13			P475	
32079780	SR95-1	C32/40	8	07:35	07:47	08:07	09:06	180	4	P431	
32079781	SR75-1	C32/40	8	07:43	07:53	08:21	08:44			P473,P475	
32079783	SR75-1	C32/40	8	07:52	08:03	08:44	08:55			P473	
32079785	SR95-1	C32/40	8	08:07	08:17	09:07	09:24			P431	
32079789	SR75-1	C32/40	8	09:00	09:16	09:20	09:39			P473,P467	
32079792	SR75-1	C32/40	8	09:18	09:28	09:40	10:09	180	4	P467	
32079798	SR75-1	C32/40	8	10:14	10:25	10:42	10:54			P689,P467	
32079803	SR75-1	C32/40	8	10:56	11:06	11:22	11:46			P689,P461	
32079805	SR75-1	C32/40	8	11:04	11:17	11:46	12:00	170	4	P461	
32079812	SR75-1	C32/40	8	11:55	12:09	12:24	12:52			P302,P461	
32079813	SR75-1	C32/40	8	12:04	21:15	12:53	13:26			P302	
32079814	SR75-1	C32/40	8	12:16	12:24	13:45	14:05			P302	
<b>Totals:</b>			<b>104 m3</b>					<b><math>\bar{X} = 177</math></b>	<b>12</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	104

<b>Contract:</b>	Project Olympus	<b>Pile Number</b>	BE0046	<b>Date Constructed</b>	29/04/2025
------------------	-----------------	--------------------	--------	-------------------------	------------

<b>Cage Reference:</b>	Type T7
------------------------	---------

Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓


**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	17:42 29/04/2025	N/A	N/A

<b>Site:</b>	<b>OLYMPUS</b>	<b>Site Code:</b>	<b>BE0046</b>
<b>Pile:</b>	<b>p302#0001</b>	<b>Serial Number:</b>	<b>SR75-M5422</b>
<b>Drilling Phase</b>		<b>Concreting Phase</b>	
Start:	29/04/2025	Start:	29/04/2025
Time:	15:28:35	Time:	15:46:46
End:	29/04/2025	End:	29/04/2025
Time:	15:45:28	Time:	16:38:49
Design Depth:	25.40 m	Concreting Start Depth:	25.24 m
Depth Reached:	25.46 m	Total Concrete Volume:	13.55 m <sup>3</sup>
		Overbreak:	20 %
		Total Pump Strokes:	440



Pile Diameter: 750.00 mm  
Mast Tilt (X): 0.02 °  
Mast Tilt (Y): 0.00 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	16:06
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	16:21
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	14/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

Scheduled Pile Details:		Design Diameter (mm)		750	Pile Schedule Reference		LCY11-KTB-XX-XX-SH-C-00007	Pile Rev	01	
Structure	Pile Number	Cut Off Level (mOD)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)	
Bearing	P303	1.540	-22.500	2.740	T7	T8 x 1No D47	C32/40	DC-4	25.400	

As-Built Pile Details:										
Full instrumentation working on pile commencement: (Y/N)		Y					Pile Position		Eastings	Northings
Was Pile fully or partially re-bored for any reason (Y/N)		N		Platform level (mOD)			Scheduled as	Actual		
Was there a concrete blockage observed or recorded during construction? (Y/N)		N		PPL to PCOL			2.900	2.900		
Was Manual Monitoring Employed during Construction (Y/N)		N					1.360	1.360		
									Design	
									540030.293	
									As-built	
									540030.326	
									Difference	
									0.033	
									Vector (m)	
									0.034	

Structure	Pile Number	Installed Diameter (mm)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	P303	750	-22.520	2.762	T7	1 x 24m 1No D47	C32/40	DC-4	25.420

**Electronic Rig Log Review:**

Drilling	
Total Number of Auger Revolutions	246
Average Revolutions/m Penetration	9.7

Concreting	
As-Built Volume (m <sup>3</sup> )	13.58
Confirm positive auger embedment throughout concreting (Y/N)	Y
Overbreak %	21%

Detailed Review Required?	No
---------------------------	----

Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentation Failure?

Comments: Concrete supply issues / delays associated with pile construction

**Sign Off**

Site Supervisor	Checked by Engineer for specification Compliance	Reviewed by Project Manger	Client
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>14/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>10°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32079020	SR75-1	C32/40	8	07:35	07:45	07:57	08:06			P062	
32079021	SR95-1	C32/40	8	07:39	07:50	08:01	08:11			P574	
32079023	SR95-1	C32/40	8	08:03	08:20	08:30	08:49			P574,P627	
32079022	SR75-1	C32/40	8	08:03	08:13	08:34	08:36			P062,P068	
32079028	SR95-1	C32/40	8	08:43	08:58	08:59	09:08			P572,P627	
32079030	SR75-1	C32/40	8	08:50	09:04	09:07	09:20			P068	
32079029	SR95-1	C32/40	8	08:50	09:02	09:08	09:33			P572,P504	
32079031	SR75-1	C32/40	8	08:51	09:06	09:20	09:41			P057,P068	
32079032	SR95-1	C32/40	8	08:59	09:13	09:34	10:04			P504,P406	
32078034	SR75-1	C32/40	8	09:21	09:41	09:45	10:59	170	4	P057	
32079037	SR95-1	C32/40	8	09:46	09:59	10:05	10:31			P406,P569	
32079038	SR95-1	C32/40	8	09:46	10:05	10:41	10:55	180	4	P569,P501	
32079039	SR75-1	C32/40	8	09:49	10:11	11:01	11:16			P057,P299	
32079040	SR95-1	C32/40	8	10:01	10:16	11:28	11:40			P564,P501	
32079041	SR75-1	C32/40	8	10:06	10:19	11:32	11:45			P299,P293	
32078046	SR95-1	C32/40	8	11:33	11:41	11:48	12:39			P564	
32079047	SR75-1	C32/40	8	11:34	11:46	12:05	12:16			P293	
32079048	SR75-1	C32/40	8	11:35	11:51	12:38	12:51			P293,P356	
32079049	SR75-1	C32/40	8	12:10	12:21	12:53	13:41			P356	
32079053	SR75-1	C32/40	8	12:52	13:00	13:53	14:08			P356,P305	
32079061	SR95-1	C32/40	8	14:02	14:12	14:13	14:25			P561	
32079062	SR75-1	C32/40	8	14:02	14:16	14:27	14:50			P305	
32079063	SR95-1	C32/40	8	14:06	14:20	14:55	15:43			P561	
32079072	SR75-1	C32/40	8	15:21	15:31	15:34	15:50			P305,P303	
32079078	SR75-1	C32/40	7	16:32	16:41	16:43	16:54			P303	
32079073	SR75-1	C32/40	8	15:21	15:37	15:51	16:08			P303	
32079074	SR75-1	C32/40	8	15:44	15:52	16:08	16:37			P303	
<b>Totals:</b>			<b>215 m3</b>					<b><math>\bar{X} = 175</math></b>	<b>8</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	215


<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>14/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T7
------------------------	---------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	09:36 10/04/2025	N/A	N/A

	<b>Site:</b> OLYMPUS <b>Pile:</b> P303	<b>Site Code:</b> BE0046 <b>Serial Number:</b> SR75-M5422
	<b>Drilling Phase</b> Start: 14/04/2025 16:06:26 End: 14/04/2025 16:21:13 Design Depth: 25.40 m Depth Reached: 25.42 m	<b>Concreting Phase</b> Start: 14/04/2025 16:22:41 End: 14/04/2025 16:32:43 Concreting Start Depth: 25.42 m Total Concrete Volume: 13.58 m³ Overbreak: 21 %

<b>Pile Diameter:</b> 750.00 mm <b>Mast Tilt (X):</b> 0.09 ° <b>Mast Tilt (Y):</b> -0.34 °
--



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	12:06
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	12:28
<b>Rig</b>	4928 - Soilmecc SR95	<b>Date Constructed</b>	22/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		Design Diameter (mm)		750	Pile Schedule Reference		LCY11-KTB-XX-XX-SH-C-00007	Pile Rev	01	
Structure	Pile Number	Cut Off Level (mOD)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity		Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	P304	1.540	-29.600	2.740	T7	T8 x 1No D47		C32/40	DC-4	32.500

<b>As-Built Pile Details:</b>										
Full instrumentation working on pile commencement: (Y/N)		Y					<b>Pile Position</b>		<b>Eastings</b>	<b>Northings</b>
Was Pile fully or partially re-bored for any reason (Y/N)		N					<b>Design</b>	540031.810	180140.315	
Was there a concrete blockage observed or recorded during construction? (Y/N)		N					<b>As-built</b>	540031.796	180140.315	
Was Manual Monitoring Employed during Construction (Y/N)		N					<b>Difference</b>	-0.014	0.000	
							<b>Vector (m)</b>	0.014		

Structure	Pile Number	Installed Diameter (mm)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	P304	750	-29.650	2.787	T7	1 x 27m 1No D47	C32/40	DC-4	32.550

**Electronic Rig Log Review:**

<b>Drilling</b>	
Total Number of Auger Revolutions	364
Average Revolutions/m Penetration	11.2

<b>Concreting</b>	
As-Built Volume (m <sup>3</sup> )	17.12
Confirm positive auger embedment throughout concreting (Y/N)	Y
Overbreak %	19%

Detailed Review Required?	No
---------------------------	----

**Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentation Failure?**

**Comments: Concrete supply issues / delays associated with pile construction**

**Sign Off**

Site Supervisor	Checked by Engineer for specification Compliance	Reviewed by Project Manger	Client
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>22/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>12°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32079379	SR75-1	C32/40	8	08:05	08:17	08:24	08:40			P606	
32079380	SR75-1	C32/40	8	08:13	08:23	08:50	09:08			P558,P606	
32079381	SR75-1	C32/40	8	08:13	08:43	09:09	09:29			P558,P555	
32079386	SR75-1	C32/40	8	09:17	09:27	09:31	09:44	180	4	P555	
32079387	SR75-1	C32/40	8	09:27	09:46	10:02	10:18			P552	
32079388	SR75-1	C32/40	8	10:03	10:15	10:40	10:57			P552,P547	
32079390	SR75-1	C32/40	8	10:35	10:42	10:45	10:56			P545	
32079391	SR75-1	C32/40	8	10:39	10:49	11:10	11:16			P605,P545	
32079389	SR75-1	C32/40	8	10:24	10:52	11:17	10:26			P545,P547	
32079392	SR75-1	C32/40	8	10:46	11:01	11:44	11:56			P605,P567	
32079395	SR75-1	C32/40	8	11:43	11:56	12:12	12:43			P567,P611	
32079396	SR95-1	C32/40	8	11:48	12:01	12:21	12:29			P304	
32079397	SR95-1	C32/40	8	11:48	12:06	12:42	12:54			P304	
32079403	SR75-1	C32/40	8	12:54	13:04	13:25	14:07			P611,P610	
32079407	SR95-1	C32/40	8	13:33	13:46	13:53	14:09			P295,P304	
32079404	SR75-1	C32/40	8	12:55	13:08	14:08	14:39			P610,P608	
32079408	SR95-1	C32/40	8	13:35	13:52	14:10	14:20	190	4	P295	
32079412	SR95-1	C32/40	8	14:41	14:53	14:47	15:24			P309,P295	
32079411	SR75-1	C32/40	8	14:31	14:45	14:48	14:58			P608	
32079420	SR75-1	C32/40	8	15:16	15:28	15:31	16:04			P608	
32079421	SR95-1	C32/40	8	15:16	15:34	15:58	16:08	180	4	P309	
32079422	SR75-1	C32/40	8	15:16	15:35	16:06	16:22			P607,P608	
32079425	SR75-1	C32/40	8	16:01	16:10	16:23	16:59	170	4	P607	
32079428	SR95-1	C32/40	8	16:39	16:52	16:59	17:15			P309	
32079430	SR95-1	C32/40	8	16:45	16:56	17:15	17:48			P309	
<b>Totals:</b>			<b>200 m3</b>					<b><math>\bar{X} = 180</math></b>	<b>16</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	200

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>22/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T7
------------------------	---------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	10:53 22/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> 304	<b>Serial Number:</b> SR95-M4928
<b>soilmeco</b> Drilling Mole System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 22/04/2025 12:06:14 End: 22/04/2025 12:28:25 Design Depth: 32.50 m Depth Reached: 32.55 m	Start: 22/04/2025 12:29:27 End: 22/04/2025 12:53:50 Concreting Start Depth: 32.43 m Total Concrete Volume: 17.12 m <sup>3</sup> Overbreak: 19 % Total Pump Strokes: 538

Pile Diameter: 750.00 mm  
 Mast Tilt (X): 0.10 °  
 Mast Tilt (Y): -0.28 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	15:20
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	15:36
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	14/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>750</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P305	1.540	<b>-22.500</b>	2.740	T7	T8 x 1No D47		C32/40	DC-4	25.400

<b>As-Built Pile Details:</b>										
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y						<b>Pile Position</b>		
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N				<b>Scheduled as</b>	<b>Actual</b>	<b>Eastings</b>	<b>Northings</b>	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N				<b>Platform level (mOD)</b>	2.900	2.900	<b>Design</b>	540033.327
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N				<b>PPL to PCOL</b>	1.360	1.360	<b>As-built</b>	540033.300
								<b>Difference</b>	-0.027	-0.045
								<b>Vector (m)</b>	0.052	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P305	750	<b>-22.500</b>	2.837	T7	1 x 24m 1No D47		C32/40	DC-4	25.400

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	324
<b>Average Revolutions/m Penetration</b>	12.8

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	13.56
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	21%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

**Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentaion Failure?**

**Comments: Concrete supply issues / delays associated with pile construction**

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>14/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>10°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32079020	SR75-1	C32/40	8	07:35	07:45	07:57	08:06			P062	
32079021	SR95-1	C32/40	8	07:39	07:50	08:01	08:11			P574	
32079023	SR95-1	C32/40	8	08:03	08:20	08:30	08:49			P574,P627	
32079022	SR75-1	C32/40	8	08:03	08:13	08:34	08:36			P062,P068	
32079028	SR95-1	C32/40	8	08:43	08:58	08:59	09:08			P572,P627	
32079030	SR75-1	C32/40	8	08:50	09:04	09:07	09:20			P068	
32079029	SR95-1	C32/40	8	08:50	09:02	09:08	09:33			P572,P504	
32079031	SR75-1	C32/40	8	08:51	09:06	09:20	09:41			P057,P068	
32079032	SR95-1	C32/40	8	08:59	09:13	09:34	10:04			P504,P406	
32078034	SR75-1	C32/40	8	09:21	09:41	09:45	10:59	170	4	P057	
32079037	SR95-1	C32/40	8	09:46	09:59	10:05	10:31			P406,P569	
32079038	SR95-1	C32/40	8	09:46	10:05	10:41	10:55	180	4	P569,P501	
32079039	SR75-1	C32/40	8	09:49	10:11	11:01	11:16			P057,P299	
32079040	SR95-1	C32/40	8	10:01	10:16	11:28	11:40			P564,P501	
32079041	SR75-1	C32/40	8	10:06	10:19	11:32	11:45			P299,P293	
32078046	SR95-1	C32/40	8	11:33	11:41	11:48	12:39			P564	
32079047	SR75-1	C32/40	8	11:34	11:46	12:05	12:16			P293	
32079048	SR75-1	C32/40	8	11:35	11:51	12:38	12:51			P293,P356	
32079049	SR75-1	C32/40	8	12:10	12:21	12:53	13:41			P356	
32079053	SR75-1	C32/40	8	12:52	13:00	13:53	14:08			P356,P305	
32079061	SR95-1	C32/40	8	14:02	14:12	14:13	14:25			P561	
32079062	SR75-1	C32/40	8	14:02	14:16	14:27	14:50			P305	
32079063	SR95-1	C32/40	8	14:06	14:20	14:55	15:43			P561	
32079072	SR75-1	C32/40	8	15:21	15:31	15:34	15:50			P305,P303	
32079078	SR75-1	C32/40	7	16:32	16:41	16:43	16:54			P303	
32079073	SR75-1	C32/40	8	15:21	15:37	15:51	16:08			P303	
32079074	SR75-1	C32/40	8	15:44	15:52	16:08	16:37			P303	
<b>Totals:</b>			<b>215 m3</b>					<b><math>\bar{X} = 175</math></b>	<b>8</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	215

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>14/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T7
------------------------	---------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	09:36 10/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P305	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 14/04/2025 Time: 15:20:22 End: 14/04/2025 Time: 15:36:31 Design Depth: 25.40 m Depth Reached: 25.40 m	Start: 14/04/2025 Time: 15:39:41 End: 14/04/2025 Time: 16:01:37 Concreting Start Depth: 25.40 m Total Concrete Volume: 13.56 m³ Overbreak: 21 % Total Pump Strokes: 440

Pile Diameter: 750.00 mm  
 Mast Tilt (X): 0.02 °  
 Mast Tilt (Y): 0.53 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	08:14
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	08:26
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	11/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>750</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P306	1.540	<b>-22.500</b>	2.740	T7	T8 x 1No D47		C32/40	DC-4	25.400

<b>As-Built Pile Details:</b>											
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y				<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N				<b>Platform level (mOD)</b>		2.900	2.900	<b>Eastings</b>	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N				<b>PPL to PCOL</b>		1.360	1.360	<b>Northings</b>	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N								<b>Design</b>	
										<b>As-built</b>	
										<b>Difference</b>	
										<b>Vector (m)</b>	
										0.054	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P306	750	<b>-22.510</b>	2.781	T7	1 x 24m 1No D47	C32/40	DC-4	25.410

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	216
<b>Average Revolutions/m Penetration</b>	8.5

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	13.39
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	19%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>11/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>15°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32078928	SR95-1	C32/40	8	07:26	07:37	07:50	07:59	160	4	P155
32078929	SR75-1	C32/40	8	07:31	07:45	07:53	08:08			P306
32078932	SR75-1	C32/40	8	07:53	08:10	08:17	08:28			P306,P300
32078931	SR95-1	C32/40	8	07:51	08:02	08:25	08:41			P155,P158
32078933	SR75-1	C32/40	8	08:03	08:15	08:41	08:54			P300
32078938	SR95-1	C32/40	8	08:37	08:51	08:51	09:01			P158,P159
32078939	SR95-1	C32/40	8	08:39	08:53	09:23	10:07			P085,P159
32078940	SR75-1	C32/40	8	08:44	08:59	09:23	09:36			P357,P300
32078941	SR75-1	C32/40	8	08:55	09:05	09:37	09:45	180	4	P357
32078943	SR75-1	C32/40	8	09:00	09:19	09:53	10:20			P357,P296
32078954	SR95-1	C32/40	8	09:59	10:10	10:15	10:25			P085,P162
32078956	SR75-1	C32/40	8	10:12	10:21	10:25	10:51			P292,P296
32078955	SR95-1	C32/40	8	10:00	10:18	10:28	10:51			P162
32078957	SR75-1	C32/40	8	10:13	10:28	10:52	10:57			P292
32078961	SR95-1	C32/40	8	10:34	10:45	10:53	11:07			P162,P165
32078964	SR95-1	C32/40	8	10:58	11:07	11:25	11:51			P165,P168
32078966	SR75-1	C32/40	8	11:08	11:16	11:32	11:41			P294,P292
32078969	SR95-1	C32/40	8	11:19	11:35	11:54	12:34			P171,P168
32078972	SR75-1	C32/40	8	11:34	11:49	12:05	12:17			P071,P294
32078978	SR75-1	C32/40	8	12:11	12:26	12:30	12:51			P071
32078981	SR95-1	C32/40	8	12:25	12:43	12:46	12:56			P116,P171
32078983	SR75-1	C32/40	8	12:36	12:53	13:20	13:28			P071
32078985	SR95-1	C32/40	8	12:58	13:10	13:35	13:58	170	4	P116
32078992	SR95-1	C32/40	8	13:42	13:51	14:12	14:36			P107,P116
32078996	SR75-1	C32/40	8	14:01	14:16	14:20	14:29			P071,P065
32078994	SR95-1	C32/40	8	13:54	14:07	14:38	14:51			P107
32078999	SR75-1	C32/40	8	14:23	14:40	14:51	15:02			P065
32079003	SR75-1	C32/40	8	14:47	15:02	15:07	15:38			P065
32079004	SR75-1	C32/40	8	14:48	15:07	15:42	15:52			P059,P065
32079012	SR75-1	C32/40	6.5	15:54	16:02	16:06	16:20			P059
32079016	SR75-1	C32/40	2.5	16:24	16:30	16:33	16:40			P059
<b>Totals:</b>			<b>241 m3</b>					<b><math>\bar{X} = 170</math></b>	<b>12</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
<b>C32/40</b>	C32/40	DC-4	380	S4	0.35	241

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>11/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T7
------------------------	---------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	09:39 10/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P306	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mole System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 11/04/2025 08:14:37 End: 11/04/2025 08:26:13 Design Depth: 25.40 m Depth Reached: 25.41 m	Start: 11/04/2025 08:26:47 End: 11/04/2025 08:46:18 Concreting Start Depth: 25.41 m Total Concrete Volume: 13.39 m³ Overbreak: 19 % Total Pump Strokes: 435

Pile Diameter: 750.00 mm  
 Mast Tilt (X): 0.02 °  
 Mast Tilt (Y): -0.13 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	14:25
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	14:48
<b>Rig</b>	4928 - Soilmec SR95	<b>Date Constructed</b>	08/05/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>750</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P307	1.540	<b>-29.600</b>	2.740	T7	T8 x 1No D47		C32/40	DC-4	32.500

<b>As-Built Pile Details:</b>												
<b>Full instrumentation working on pile commencement: (Y/N)</b>	Y				<b>Scheduled as</b>	<b>Actual</b>			<b>Pile Position</b>	<b>Eastings</b>	<b>Northings</b>	
<b>Was Pile fully or patially re-bored for any reason (Y/N)</b>	N				<b>Platform level (mOD)</b>	2.900	2.900			<b>Design</b>	540029.576	180138.799
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>	N				<b>PPL to PCOL</b>	1.360	1.360			<b>As-built</b>	540029.602	180138.806
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>	N								<b>Difference</b>	0.026	0.007	
								<b>Vector (m)</b>	0.027			

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P307	750	<b>-29.640</b>	2.769	T7	1 x 27m 1No D47	C32/40	DC-4	32.540

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	424
<b>Average Revolutions/m Penetration</b>	13.0

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	16.23
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	13%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	08/05/2025
<b>Air Temperature during Concreting</b>	12°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32080202	SR95-1	C32/40	8	07:36	07:45	07:51	08:01	180	4	P470	
32080204	SR95-1	C32/40	8	07:43	07:57	08:25	08:37			P465,P470	
32080206	SR95-1	C32/40	8	08:02	08:13	08:40	08:50			P465	
32080210	SR95-1	C32/40	8	08:55	09:07	09:10	09:33			P465,P459	
32080213	SR95-1	C32/40	8	09:11	09:23	09:35	09:47			P459	
32080219	SR95-1	C32/40	8	09:54	10:14	10:16	10:30			P459,P211	
32080221	SR95-1	C32/40	8	10:07	10:19	10:30	10:39	190	4	P211	
32080223	SR95-1	C32/40	8	10:17	10:30	11:06	11:20			P469,P211	
32080224	SR95-1	C32/40	8	10:22	10:34	11:21	11:31			P469	
32080235	SR95-1	C32/40	8	11:32	11:48	11:51	12:22			P359,P469	
32080251	SR95-1	C32/40	8	13:15	13:26	13:30	13:42			P359	
32080253	SR95-1	C32/40	8	13:29	13:37	13:56	14:15			P307,P359	
32080265	SR95-1	C32/40	8	14:36	14:48	14:50	15:01			P307	
32080267	SR95-1	C32/40	8	14:54	15:03	15:06	15:18			P307,P298	
32080274	SR95-1	C32/40	8	15:27	15:38	15:42	15:47			P298	
32080278	SR95-1	C32/40	8	15:41	15:33	15:58	16:16			P298	
<b>Totals:</b>			<b>128 m3</b>					<b><math>\bar{X} = 185</math></b>	<b>8</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	128



<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>08/05/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T7
------------------------	---------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	17:42 29/04/2025	N/A	N/A

	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P307	<b>Serial Number:</b> SR95-M4928
	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 08/05/2025 14:25:05 End: 08/05/2025 14:48:37 Design Depth: 32.50 m Depth Reached: 32.54 m	Start: 08/05/2025 14:50:13 End: 08/05/2025 15:16:40 Concreting Start Depth: 32.37 m Total Concrete Volume: 16.23 m³ Overbreak: 13 % Total Pump Strokes: 526

Pile Diameter: 750.00 mm  
 Mast Tilt (X): 0.06 °  
 Mast Tilt (Y): 0.19 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	09:03
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	09:14
<b>Rig</b>	4928 - Soilmecc SR95	<b>Date Constructed</b>	24/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>750</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P308	1.540	<b>-22.500</b>	2.740	T7	T8 x 1No D47		C32/40	DC-4	25.400

<b>As-Built Pile Details:</b>									
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y							
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N							
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N							
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N							

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P308	750	<b>-22.510</b>	2.775	T7	1 x 24m 1No D47	C32/40	DC-4	25.410

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	177
<b>Average Revolutions/m Penetration</b>	7.0

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	12.47
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	11%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	24/04/2025
<b>Air Temperature during Concreting</b>	10°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32079506	SR75-1	C32/40	8	07:39	07:49	07:59	08:09			P549
32079507	SR95-1	C32/40	8	07:42	07:56	08:08	08:17			P358
32079509	SR75-1	C32/40	8	07:57	08:05	08:11	08:42			P549,P481
32079513	SR75-1	C32/40	8	08:16	08:30	08:41	08:54			P476,P481
32079511	SR95-1	C32/40	8	08:07	08:19	08:42	08:55			P358
32079514	SR95-1	C32/40	8	08:22	08:35	08:58	09:21			P308,P358
32079516	SR75-1	C32/40	8	09:01	09:10	09:15	09:26	180	4	P476
32079517	SR95-1	C32/40	8	09:03	09:15	09:23	09:38			P308,P040
32079518	SR75-1	C32/40	8	09:04	09:24	09:28	09:44			P601
32079522	SR95-1	C32/40	8	09:30	09:44	10:12	10:23			P040
32079524	SR75-1	C32/40	8	09:39	09:56	10:13	10:25			P601,P456
32079525	SR95-1	C32/40	8	09:46	09:57	10:28	10:42			P301,P040
32079528	SR75-1	C32/40	8	10:01	10:11	10:29	11:03			P456,P216
32079532	SR95-1	C32/40	8	10:16	10:34	10:43	11:06	180	4	P301
32079534	SR75-1	C32/40	8	10:32	10:44	11:03	11:30			P213,P216
32079537	SR95-1	C32/40	8	11:04	11:18	11:34	11:47			P339,P301
32079539	SR75-1	C32/40	8	11:17	11:28	11:41	11:50			P213
32079543	SR95-1	C32/40	8	11:44	11:57	12:02	12:14			P339
32079546	SR75-1	C32/40	8	12:02	12:18	12:18	12:29	180	4	P228
32079549	SR95-1	C32/40	8	12:20	12:33	12:34	13:02			P339,P337
32079550	SR75-1	C32/40	8	12:24	12:38	13:03	13:12			P231,P228
32079558	SR95-1	C32/40	8	13:16	13:26	13:29	13:41			P337
32079560	SR75-1	C32/40	8	13:23	13:41	13:45	13:59			P225,P231
32079564	SR95-1	C32/40	8	13:45	14:02	14:10	14:21			P337,P466
32079566	SR75-1	C32/40	8	13:58	14:13	14:23	14:32			P225
32079570	SR75-1	C32/40	8	14:25	14:33	14:38	15:25			P222,P225
32079572	SR95-1	C32/40	8	14:37	14:51	14:52	15:04	180	4	P466
32079577	SR75-1	C32/40	8	15:09	15:28	15:32	15:43			P219,P222
32079578	SR95-1	C32/40	8	15:27	15:36	15:45	15:54			P460,P466
32079581	SR75-1	C32/40	8	15:49	15:59	16:05	16:15			P219
32079585	SR95-1	C32/40	8	16:07	16:15	16:23	16:37			P460
32079856	SR75-1	C32/40	8	16:10	16:20	16:24	16:39			P219
32079588	SR95-1	C32/40	8	16:41	16:54	16:54	17:09			P460
<b>Totals:</b>			<b>264 m3</b>					<b><math>\bar{X} = 180</math></b>	<b>16</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	264

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>24/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T7
------------------------	---------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	10:53 22/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P308	<b>Serial Number:</b> SR95-M4928
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 24/04/2025 09:03:42 End: 24/04/2025 09:14:24 Design Depth: 25.40 m Depth Reached: 25.41 m	Start: 24/04/2025 09:15:10 End: 24/04/2025 09:30:17 Concreting Start Depth: 25.28 m Total Concrete Volume: 12.47 m <sup>3</sup> Overbreak: 11 % Total Pump Strokes: 404

Pile Diameter: 750.00 mm  
 Mast Tilt (X): -0.11 °  
 Mast Tilt (Y): -0.10 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	15:13
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	15:49
<b>Rig</b>	4928 - Soilmec SR95	<b>Date Constructed</b>	22/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>750</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P309	1.540	<b>-29.600</b>	2.790	T6	T8 x 1No D47		C32/40	DC-4	32.500

<b>As-Built Pile Details:</b>											
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y				<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	
<b>Was Pile fully or patially re-bored for any reason (Y/N)</b>		N				<b>Platform level (mOD)</b>		2.900		<b>Eastings</b>	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N				<b>PPL to PCOL</b>		1.360		<b>Northings</b>	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N								<b>Design</b>	
										540040.894	
										<b>As-built</b>	
										540040.886	
										<b>Difference</b>	
										-0.008	
										<b>Vector (m)</b>	
										0.030	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P309	750	<b>-29.830</b>	3.300	T6	1 x 27m 1No D47	C32/40	DC-4	32.730

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	206
<b>Average Revolutions/m Penetration</b>	6.3

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	16.96
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	17%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>
Working Test pile rebar left high so it can lap into the working test pile cap.

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>22/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>12°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32079379	SR75-1	C32/40	8	08:05	08:17	08:24	08:40			P606
32079380	SR75-1	C32/40	8	08:13	08:23	08:50	09:08			P558,P606
32079381	SR75-1	C32/40	8	08:13	08:43	09:09	09:29			P558,P555
32079386	SR75-1	C32/40	8	09:17	09:27	09:31	09:44	180	4	P555
32079387	SR75-1	C32/40	8	09:27	09:46	10:02	10:18			P552
32079388	SR75-1	C32/40	8	10:03	10:15	10:40	10:57			P552,P547
32079390	SR75-1	C32/40	8	10:35	10:42	10:45	10:56			P545
32079391	SR75-1	C32/40	8	10:39	10:49	11:10	11:16			P605,P545
32079389	SR75-1	C32/40	8	10:24	10:52	11:17	10:26			P545,P547
32079392	SR75-1	C32/40	8	10:46	11:01	11:44	11:56			P605,P567
32079395	SR75-1	C32/40	8	11:43	11:56	12:12	12:43			P567,P611
32079396	SR95-1	C32/40	8	11:48	12:01	12:21	12:29			P304
32079397	SR95-1	C32/40	8	11:48	12:06	12:42	12:54			P304
32079403	SR75-1	C32/40	8	12:54	13:04	13:25	14:07			P611,P610
32079407	SR95-1	C32/40	8	13:33	13:46	13:53	14:09			P295,P304
32079404	SR75-1	C32/40	8	12:55	13:08	14:08	14:39			P610,P608
32079408	SR95-1	C32/40	8	13:35	13:52	14:10	14:20	190	4	P295
32079412	SR95-1	C32/40	8	14:41	14:53	14:47	15:24			P309,P295
32079411	SR75-1	C32/40	8	14:31	14:45	14:48	14:58			P608
32079420	SR75-1	C32/40	8	15:16	15:28	15:31	16:04			P608
32079421	SR95-1	C32/40	8	15:16	15:34	15:58	16:08	180	4	P309
32079422	SR75-1	C32/40	8	15:16	15:35	16:06	16:22			P607,P608
32079425	SR75-1	C32/40	8	16:01	16:10	16:23	16:59	170	4	P607
32079428	SR95-1	C32/40	8	16:39	16:52	16:59	17:15			P309
32079430	SR95-1	C32/40	8	16:45	16:56	17:15	17:48			P309
<b>Totals:</b>			<b>200 m3</b>					<b><math>\bar{X} = 180</math></b>	<b>16</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	200

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>22/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T6
------------------------	---------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	10:52 22/04/2025	Osama Kheraldin	11:45 08/05/2025


<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P309	<b>Serial Number:</b> SR95-M4928
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 22/04/2025 15:13:41 End: 22/04/2025 15:49:42 Design Depth: 32.50 m Depth Reached: 32.55 m	Start: 22/04/2025 15:50:40 End: 22/04/2025 16:21:52 Concreting Start Depth: 32.22 m Total Concrete Volume: 23.55 m³ Overbreak: 64 % Total Pump Strokes: 765

Pile Diameter: 750.00 mm  
 Mast Tilt (X): -0.01 °  
 Mast Tilt (Y): -0.18 °



<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P309r	<b>Serial Number:</b> SR95-M4928
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 22/04/2025 Time: 16:44:30 End: 22/04/2025 Time: 16:55:52 Design Depth: 32.50 m Depth Reached: 32.73 m	Start: 22/04/2025 Time: 16:56:31 End: 22/04/2025 Time: 17:25:04 Concreting Start Depth: 32.58 m Total Concrete Volume: 16.96 m <sup>3</sup> Overbreak: 17 % Total Pump Strokes: 548

Pile Diameter: 750.00 mm  
 Mast Tilt (X): -0.01 °  
 Mast Tilt (Y): -0.01 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	15:50
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	16:14
<b>Rig</b>	4928 - Soilmecc SR95	<b>Date Constructed</b>	23/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>750</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P310	1.540	<b>-29.600</b>	2.790	T6	T8 x 1No D47		C32/40	DC-4	32.500

<b>As-Built Pile Details:</b>										
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y					<b>Pile Position</b>		<b>Eastings</b>	<b>Northings</b>
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N					<b>Platform level (mOD)</b>	Scheduled as	Actual	<b>Design</b>
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N					<b>PPL to PCOL</b>	2.900	2.900	540038.661
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N						1.360	1.360	<b>As-built</b>
										540038.634
										<b>Difference</b>
										-0.027
										<b>Vector (m)</b>
										0.028

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P310	750	<b>-29.650</b>	2.818	T6	1 x 27m 1No D47	C32/40	DC-4	32.550

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	431
<b>Average Revolutions/m Penetration</b>	13.2

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	15.92
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	11%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>23/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>10°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32079434	SR95-1	C32/40	8	07:47	07:56	07:59	08:55	170	4	P145
32079433	SR75-1	C32/40	8	07:45	07:56	08:09	08:16			P559
32079435	SR75-1	C32/40	8	07:50	08:08	08:17	08:45			P556,P559
32079436	SR75-1	C32/40	8	08:01	08:09	08:47	08:54			P609,P556
32079437	SR95-1	C32/40	8	08:03	08:15	08:58	09:15			P212,P145
32079443	SR75-1	C32/40	8	08:58	09:08	09:14	09:26	180	4	P609
32079444	SR75-1	C32/40	8	08:59	09:11	09:44	10:01			P553,P609
32079445	SR95-1	C32/40	8	09:00	09:17	09:47	10:20			P212
32079449	SR75-1	C32/40	8	09:28	09:41	10:01	10:12			P553,P550
32079451	SR75-1	C32/40	8	09:40	09:53	10:25	12:28			P550,P546
32079452	SR95-1	C32/40	8	09:45	09:57	10:26	11:52			P338,P212
32079456	SR75-1	C32/40	8	10:33	10:50	12:35	12:59			P546
32079474	SR95-1	C32/40	8	12:46	13:01	13:03	13:16	170	4	P338
32079475	SR75-1	C32/40	8	12:54	13:05	13:17	13:43			P546
32079479	SR95-1	C32/40	8	13:22	13:32	13:35	13:52			P691,P338
32079485	SR95-1	C32/40	8	14:08	14:19	14:23	14:38			P691
32079486	SR75-1	C32/40	8	14:10	14:24	15:01	15:19			P223
32079491	SR95-1	C32/40	8	14:57	15:08	15:12	15:30			P209,P691
32079492	SR75-1	C32/40	8	15:02	15:14	15:31	15:42			P223
32079496	SR95-1	C32/40	8	15:27	15:45	15:48	16:00			P209
32079498	SR95-1	C32/40	8	14:47	15:59	16:26	16:27			P310,P209
32079500	SR95-1	C32/40	8	16:01	16:13	16:27	16:43			P310
32079501	SR75-1	C32/40	8	16:07	16:17	16:27	16:42			P223
32079503	SR95-1	C32/40	2.5	16:38	16:44	16:47	16:56			P310
<b>Totals:</b>			<b>186.5 m3</b>					<b><math>\bar{X} = 173</math></b>	<b>12</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	186.5

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>23/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T6
------------------------	---------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	10:52 22/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P310	<b>Serial Number:</b> SR95-M4928
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 23/04/2025 15:50:11 End: 23/04/2025 16:14:34 Design Depth: 32.50 m Depth Reached: 32.55 m	Start: 23/04/2025 16:15:08 End: 23/04/2025 16:40:49 Concreting Start Depth: 32.41 m Total Concrete Volume: 15.92 m³ Overbreak: 11 % Total Pump Strokes: 518

Pile Diameter: 750.00 mm  
 Mast Tilt (X): -0.08 °  
 Mast Tilt (Y): -0.04 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	13:41
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	13:50
<b>Rig</b>	4928 - Soilmec SR95	<b>Date Constructed</b>	15/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P311	2.240	<b>-22.700</b>	2.790	P5E	x		C32/40	DC-4	25.600

<b>As-Built Pile Details:</b>										
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y			<b>Scheduled as</b>	<b>Actual</b>	<b>Pile Position</b>		<b>Eastings</b>	<b>Northings</b>
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N			<b>Platform level (mOD)</b>	2.900	2.900	<b>Design</b>	540042.923	180133.628
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N			<b>PPL to PCOL</b>	0.660	0.660	<b>As-built</b>	540042.944	180133.578
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N					<b>Difference</b>	0.021	-0.050	
								<b>Vector (m)</b>	0.054	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P311	600	<b>-22.710</b>	2.793	P5E	x		C32/40	DC-4	25.610

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	167
<b>Average Revolutions/m Penetration</b>	6.5

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	8.14
<b>Confirm positive auger embedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	12%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentation Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>15/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>11°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32079082	SR95-1	C32/40	8	07:37	07:48	07:54	08:07	170	4	P573	
32079083	SR75-1	C32/40	8	07:38	07:52	08:30	08:42			P028	
32079084	SR95-1	C32/40	8	07:39	07:59	08:32	08:39			P568,P573	
32079086	SR75-1	C32/40	8	08:00	08:12	08:44	09:05			P029,P028	
32079085	SR95-1	C32/40	8	07:40	08:09	09:08	09:16			P565,P568	
32079090	SR75-1	C32/40	8	08:50	09:04	09:19	09:28	180	4	P029	
32079089	SR95-1	C32/40	8	08:50	09:01	09:31	09:45			P562,P565	
32079093	SR75-1	C32/40	8	09:01	09:18	09:45	09:55			P297,P029	
32079092	SR95-1	C32/40	8	08:56	09:16	09:46	10:00			P397,P562	
32079094	SR75-1	C32/40	8	09:07	09:22	10:01	10:10			P297	
32079103	SR95-1	C32/40	8	10:09	10:20	10:25	10:33			P397,P405	
32079104	SR75-1	C32/40	8	10:09	10:25	10:29	10:43			P297,P072	
32079106	SR95-1	C32/40	8	10:20	10:33	10:36	10:58			P405	
32079105	SR75-1	C32/40	8	10:16	10:29	10:57	11:07			P072,P020	
32079107	SR95-1	C32/40	8	10:21	10:36	11:10	11:23	150	4	P408	
32079116	SR75-1	C32/40	8	11:18	11:29	11:29	11:39			P020	
32079117	SR95-1	C32/40	8	11:18	11:32	11:37	11:55			P361,P408	
32079119	SR75-1	C32/40	8	11:27	11:43	11:43	11:57			P020,P056	
32079118	SR95-1	C32/40	8	11:21	11:37	11:55	12:09			P361,P311	
32079120	SR75-1	C32/40	8	11:32	11:44	12:08	12:38			P056	
32079133	SR75-1	C32/40	8	12:35	12:43	12:45	12:54			P066	
32079135	SR95-1	C32/40	8	12:42	12:52	13:18	13:32			P311,P245	
32079134	SR75-1	C32/40	8	12:36	12:51	13:22	13:34			P066	
32079142	SR95-1	C32/40	8	13:40	13:49	13:59	14:08			P245	
32079143	SR75-1	C32/40	8	13:42	13:51	14:19	14:32			P060	
32079156	SR75-1	C32/40	8	14:33	14:46	14:49	15:03			P060,P377	
32079165	SR75-1	C32/40	8	15:20	15:31	15:34	15:42			P377	
32079171	SR75-1	C32/40	5	15:56	16:05	16:08	16:16			P377	
<b>Totals:</b>			<b>221 m3</b>					<b><math>\bar{X} = 167</math></b>	<b>12</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	213


<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>15/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------


<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	09:32 10/04/2025	N/A	N/A

	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P311	<b>Serial Number:</b> SR95-M4928
	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 15/04/2025 13:41:38	Start: 15/04/2025 13:51:49
	End: 15/04/2025 13:50:44	End: 15/04/2025 14:01:09
	Design Depth: 25.60 m	Concreting Start Depth: 25.45 m
	Depth Reached: 25.61 m	Total Concrete Volume: 8.14 m <sup>3</sup>
		Overbreak: 12 %
		Total Pump Strokes: 263

	Pile Diameter: 600.00 mm
	Mast Tilt (X): -0.11 °
	Mast Tilt (Y): -0.14 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	14:52
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	15:04
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	04/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
Bearing	P312	2.240	-22.700	2.790	P5E	x		C32/40	DC-4	25.600

<b>As-Built Pile Details:</b>												
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y				<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	<b>Eastings</b>	<b>Northings</b>
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N				<b>Platform level (mOD)</b>		2.900	2.900	<b>Design</b>	540044.187	180131.767
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N				<b>PPL to PCOL</b>		0.660	0.660	<b>As-built</b>	540044.184	180131.779
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N								<b>Difference</b>	-0.003	0.012
										<b>Vector (m)</b>	0.012	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
Bearing	P312	600	-22.730	2.805	P5E	x		C32/40	DC-4	25.630

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	212
<b>Average Revolutions/m Penetration</b>	8.3

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	9.06
<b>Confirm positive auger embedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	25%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentation Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>04/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>13°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32078492	SR75-1	C32/40	8	07:30	07:41	07:52	08:00			P153
32078493	SR95-1	C32/40	8	07:37	07:49	07:57	08:10			P497
32078494	SR75-1	C32/40	8	07:47	07:56	08:12	08:49	170	4	P153,P080
32078496	SR95-1	C32/40	8	07:59	08:13	08:16	08:54			P497,P389
32078499	SR75-1	C32/40	8	08:24	08:39	08:50	08:59			P080,P076
32078501	SR95-1	C32/40	8	08:37	08:46	08:55	09:07			P394,P400,P389
32078502	SR75-1	C32/40	8	08:37	08:52	09:10	09:23			P076
32078506	SR95-1	C32/40	8	09:14	09:23	09:41	09:53			P400,P394
32078508	SR95-1	C32/40	8	09:15	09:33	10:11	10:24	150	4	P403,P400
32078511	SR95-1	C32/40	8	09:50	10:03	10:37	10:51			P403,P407
32078512	SR75-1	C32/40	8	09:54	10:09	10:51	11:08			P237
32078517	SR95-1	C32/40	8	11:06	11:15	11:18	11:32			P407,P570
32078519	SR75-1	C32/40	8	11:15	11:26	11:47	11:57			P237
32078520	SR95-1	C32/40	8	11:19	11:32	12:02	12:03			P570,P503
32078522	SR75-1	C32/40	8	11:37	11:50	12:03	12:17			P237
32078525	SR95-1	C32/40	8	12:05	12:14	12:18	12:28			P503,P488
32078530	SR95-1	C32/40	8	12:38	12:50	12:54	13:17			P488
32078532	SR95-1	C32/40	8	12:52	13:08	13:42	13:56			P488,P486
32078533	SR75-1	C32/40	8	12:58	13:15	14:03	14:16			P360
32078543	SR95-1	C32/40	8	14:17	14:29	14:31	14:40			P486
32078545	SR75-1	C32/40	8	14:27	14:37	14:52	15:00			P360
32078548	SR75-1	C32/40	8	14:43	14:53	15:01	15:09	180	4	P312
32078558	SR75-1	C32/40	2	15:19	15:32	15:34	15:42			P312
<b>Totals:</b>			<b>178 m3</b>					<b><math>\bar{X} = 167</math></b>	<b>12</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	170

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>04/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	08:46 26/03/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P312	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 04/04/2025 14:52:10 End: 04/04/2025 15:04:18 Design Depth: 25.60 m Depth Reached: 25.63 m	Start: 04/04/2025 15:05:41 End: 04/04/2025 15:36:31 Concreting Start Depth: 25.63 m Total Concrete Volume: 9.06 m <sup>3</sup> Overbreak: 25 % Total Pump Strokes: 294

Pile Diameter: 600.00 mm  
 Mast Tilt (X): -0.60 °  
 Mast Tilt (Y): -0.22 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	16:03
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	16:13
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	25/03/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P317	2.240	<b>-25.700</b>	2.790	P5E	x		C32/40	DC-4	28.600

<b>As-Built Pile Details:</b>											
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y				<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N				<b>Platform level (mOD)</b>	2.900	2.900		<b>Design</b>	540052.360
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N				<b>PPL to PCOL</b>	0.660	0.660		<b>As-built</b>	540052.395
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N								<b>Difference</b>	0.035
										<b>Vector (m)</b>	0.036

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P317	600	<b>-25.790</b>	2.850	P5E	x		C32/40	DC-4	28.690

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	178
<b>Average Revolutions/m Penetration</b>	6.2

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	8.93
<b>Confirm positive auger embedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	10%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentation Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>25/03/2025</b>
<b>Air Temperature during Concreting</b>	<b>12°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32077673	SR75-1	C32/40	8	07:37	07:46	07:52	08:04	160	4	P579
32077675	SR75-1	C32/40	8	07:39	07:56	08:02	08:42			P579,P582
32077676	SR75-1	C32/40	8	07:47	08:01	08:44	08:59			P582,P585
32077678	SR75-1	C32/40	8	07:58	08:10	09:15	09:29			P588,P585
32077689	SR75-1	C32/40	8	09:32	09:42	10:07	10:18			P588
32077691	SR75-1	C32/40	8	09:41	09:52	10:25	10:41	170	4	P251,P588
32077699	SR95-1	C32/40	8	10:37	10:46	10:52	11:29			P121,P126
32077698	SR95-1	C32/40	8	10:36	10:49	11:30	11:44	180	4	P121
32077705	SR95-1	C32/40	8	11:13	11:24	11:46	12:00			P126
32077708	SR95-1	C32/40	8	11:32	11:43	12:25	12:36			P126
32077713	SR95-1	C32/40	8	12:05	12:15	12:43	12:57			P639
32077714	SR95-1	C32/40	8	12:11	12:20	13:07	13:18			P639,P694
32077722	SR95-1	C32/40	8	13:25	13:36	13:41	13:55	190	4	P694
32077724	SR95-1	C32/40	8	13:29	13:46	13:57	14:35			P122
32077728	SR95-1	C32/40	8	13:58	14:08	14:16	14:29			P122
32077729	SR75-1	C32/40	8	14:05	14:14	14:32	14:59			P124,P122
32077731	SR75-1	C32/40	8	14:18	14:26	14:41	14:57			P254,P251
32077733	SR75-1	C32/40	8	14:30	14:40	14:51	15:41			P257,P254
32077736	SR95-1	C32/40	8	14:38	14:57	15:07	15:18			P124
32077739	SR95-1	C32/40	8	14:57	15:13	15:22	15:33			P124,P134
32077742	SR95-1	C32/40	8	15:15	15:28	15:42	15:57			P134
32077740	SR75-1	C32/40	8	15:05	15:17	15:52	16:01			P317,P257
32077750	SR75-1	C32/40	8	16:04	16:15	16:20	16:31			P317
32077744	SR95-1	C32/40	8	15:23	15:32	16:21	16:54			P134
32077751	SR75-1	C32/40	8	16:07	16:22	16:54	17:10			P317
<b>Totals:</b>			<b>200 m3</b>					<b><math>\bar{X} = 175</math></b>	<b>16</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	200


<b>Contract:</b>	Project Olympus	<b>Pile Number</b>	BE0046	<b>Date Constructed</b>	25/03/2025
------------------	-----------------	--------------------	--------	-------------------------	------------


<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	08:46 26/03/2025	N/A	N/A

	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P317	<b>Serial Number:</b> SR75-M5422
	<b>Drilling Phase</b> Start: 25/03/2025 16:03:12 End: 25/03/2025 16:13:50 Design Depth: 28.60 m Depth Reached: 28.69 m	<b>Concreting Phase</b> Start: 25/03/2025 16:15:17 End: 25/03/2025 16:26:43 Concreting Start Depth: 28.54 m Total Concrete Volume: 8.93 m³ Overbreak: 10 % Total Pump Strokes: 290

	Pile Diameter: 600.00 mm
	Mast Tilt (X): -0.03 °
	Mast Tilt (Y): -0.03 °



Contract	Project Olympus	Shift Start/End	-
Contract Number	BE0046	Drilling - Start Time	11:01
Weather	Sunny	Drilling - Finish Time	11:13
Rig	5422 - Soilmecc SR75	Date Constructed	24/03/2025
Engineer	Osama Kheraldin	Completed by	Osama Kheraldin

Scheduled Pile Details:		Design Diameter (mm)		600	Pile Schedule Reference		LCY11-KTB-XX-XX-SH-C-00007	Pile Rev	01	
Structure	Pile Number	Cut Off Level (mOD)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity		Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	P318	2.240	-25.700	2.790	P5E	x		C32/40	DC-4	28.600

As-Built Pile Details:										
Full instrumentation working on pile commencement: (Y/N)	Y				Scheduled as	Actual	Pile Position		Eastings	Northings
Was Pile fully or partially re-bored for any reason (Y/N)	N				Platform level (mOD)	2.900	2.900	Design	540053.624	180117.868
Was there a concrete blockage observed or recorded during construction? (Y/N)	N				PPL to PCOL	0.660	0.660	As-built	540053.576	180117.894
Was Manual Monitoring Employed during Construction (Y/N)	N						Difference	-0.048	0.026	
								Vector (m)	0.055	

Structure	Pile Number	Installed Diameter (mm)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	P318	600	-25.810	2.853	P5E	x	C32/40	DC-4	28.710

**Electronic Rig Log Review:**

Drilling	
Total Number of Auger Revolutions	210
Average Revolutions/m Penetration	7.3

Concreting	
As-Built Volume (m³)	10.29
Confirm positive auger embedment throughout concreting (Y/N)	Y
Overbreak %	27%

Detailed Review Required?	No
---------------------------	----

Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentation Failure?

Comments: Concrete supply issues / delays associated with pile construction

**Sign Off**

Site Supervisor	Checked by Engineer for specification Compliance	Reviewed by Project Manger	Client
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>24/03/2025</b>
<b>Air Temperature during Concreting</b>	<b>12°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32077596	SR75-1	C32/40	8	07:58	08:07	08:14	08:44			P259	
32077597	SR75-1	C32/40	8	08:01	08:16	08:21	08:30			P259,P045	
32077599	SR95-1	C32/40	8	08:08	08:24	08:47	09:07			P652	
32077600	SR95-1	C32/40	8	08:16	08:32	09:04	09:15			P651,P652	
32077605	SR95-1	C32/40	8	08:45	09:08	09:09	09:21			P651	
32077606	SR75-1	C32/40	8	08:53	09:09	09:19	09:28	160	4	P046,P045	
32077609	SR95-1	C32/40	8	09:11	09:19	09:27	10:16			P650	
32077610	SR95-1	C32/40	8	09:19	09:33	09:37	09:54			P650	
32077612	SR75-1	C32/40	8	09:37	09:45	10:29	10:43	160	4	P046,P318	
32077614	SR75-1	C32/40	8	09:40	09:55	10:31	10:59			P318,P319	
32077619	SR95-1	C32/40	8	10:12	10:27	10:50	10:58			P650,P542	
32077626	SR95-1	C32/40	8	11:04	11:18	11:30	11:42			P631,P542	
32077621	SR95-1	C32/40	8	10:19	10:35	11:32	11:43			P542	
32077627	SR75-1	C32/40	8	11:10	11:24	11:46	12:02			P319	
32077628	SR95-1	C32/40	8	11:20	11:30	11:49	12:09			P631	
32077631	SR95-1	C32/40	8	11:38	11:50	12:26	12:39			P538,P631	
32077637	SR75-1	C32/40	8	12:43	12:53	12:58	13:54			P321	
32077638	SR75-1	C32/40	8	12:50	12:59	13:07	13:59			P321,P372	
32077640	SR75-1	C32/40	8	13:02	13:18	13:21	13:40	190	4	P256,P372	
32077645	SR95-1	C32/40	8	13:32	13:48	13:49	14:10			P638	
32077647	SR95-1	C32/40	8	13:41	13:57	14:11	15:15			P638	
32077646	SR95-1	C32/40	8	13:33	13:51	14:14	15:05			P638	
32077658	SR95-1	C32/40	8	14:51	15:04	15:15	15:31			P428	
32077655	SR95-1	C32/40	8	14:40	14:51	15:24	15:32			P428	
32077660	SR75-1	C32/40	8	14:59	15:14	15:36	15:49			P256,P592	
32077666	SR95-1	C32/40	8	15:36	15:45	15:56	16:20	170	4	P133	
32077667	SR95-1	C32/40	8	15:43	15:52	16:30	16:43			P133,P695	
32077671	SR75-1	C32/40	8	16:34	16:46	16:54	17:05			P589,P587	
32077672	SR75-1	C32/40	3	16:42	16:49	16:59	17:21			P589	
<b>Totals:</b>			<b>227 m3</b>					<b>X̄ = 170</b>	<b>16</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	227

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>24/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	08:46 26/03/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P318	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mole System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 24/03/2025 11:01:37 End: 24/03/2025 11:13:19 Design Depth: 28.60 m Depth Reached: 28.71 m	Start: 24/03/2025 11:17:59 End: 24/03/2025 11:30:28 Concreting Start Depth: 28.54 m Total Concrete Volume: 10.29 m <sup>3</sup> Overbreak: 27 % Total Pump Strokes: 325

Pile Diameter: 600.00 mm  
 Mast Tilt (X): 0.07 °  
 Mast Tilt (Y): -0.20 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	11:35
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	11:43
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	24/03/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P319	2.240	<b>-21.900</b>	2.790	P5E	x		C32/40	DC-4	24.800

<b>As-Built Pile Details:</b>											
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y				<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N				<b>Platform level (mOD)</b>	2.900	2.900		<b>Design</b>	540055.506
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N				<b>PPL to PCOL</b>	0.660	0.660		<b>As-built</b>	540055.462
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N								<b>Difference</b>	-0.044
										<b>Vector (m)</b>	0.067

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P319	600	<b>-21.970</b>	2.819	P5E	x		C32/40	DC-4	24.870

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	141
<b>Average Revolutions/m Penetration</b>	5.7

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	8.99
<b>Confirm positive auger embedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	28%

<b>Detailed Review Required?</b>	No
----------------------------------	----

**Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentation Failure?**

**Comments: Concrete supply issues / delays associated with pile construction**

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>24/03/2025</b>
<b>Air Temperature during Concreting</b>	<b>12°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32077596	SR75-1	C32/40	8	07:58	08:07	08:14	08:44			P259	
32077597	SR75-1	C32/40	8	08:01	08:16	08:21	08:30			P259,P045	
32077599	SR95-1	C32/40	8	08:08	08:24	08:47	09:07			P652	
32077600	SR95-1	C32/40	8	08:16	08:32	09:04	09:15			P651,P652	
32077605	SR95-1	C32/40	8	08:45	09:08	09:09	09:21			P651	
32077606	SR75-1	C32/40	8	08:53	09:09	09:19	09:28	160	4	P046,P045	
32077609	SR95-1	C32/40	8	09:11	09:19	09:27	10:16			P650	
32077610	SR95-1	C32/40	8	09:19	09:33	09:37	09:54			P650	
32077612	SR75-1	C32/40	8	09:37	09:45	10:29	10:43	160	4	P046,P318	
32077614	SR75-1	C32/40	8	09:40	09:55	10:31	10:59			P318,P319	
32077619	SR95-1	C32/40	8	10:12	10:27	10:50	10:58			P650,P542	
32077626	SR95-1	C32/40	8	11:04	11:18	11:30	11:42			P631,P542	
32077621	SR95-1	C32/40	8	10:19	10:35	11:32	11:43			P542	
32077627	SR75-1	C32/40	8	11:10	11:24	11:46	12:02			P319	
32077628	SR95-1	C32/40	8	11:20	11:30	11:49	12:09			P631	
32077631	SR95-1	C32/40	8	11:38	11:50	12:26	12:39			P538,P631	
32077637	SR75-1	C32/40	8	12:43	12:53	12:58	13:54			P321	
32077638	SR75-1	C32/40	8	12:50	12:59	13:07	13:59			P321,P372	
32077640	SR75-1	C32/40	8	13:02	13:18	13:21	13:40	190	4	P256,P372	
32077645	SR95-1	C32/40	8	13:32	13:48	13:49	14:10			P638	
32077647	SR95-1	C32/40	8	13:41	13:57	14:11	15:15			P638	
32077646	SR95-1	C32/40	8	13:33	13:51	14:14	15:05			P638	
32077658	SR95-1	C32/40	8	14:51	15:04	15:15	15:31			P428	
32077655	SR95-1	C32/40	8	14:40	14:51	15:24	15:32			P428	
32077660	SR75-1	C32/40	8	14:59	15:14	15:36	15:49			P256,P592	
32077666	SR95-1	C32/40	8	15:36	15:45	15:56	16:20	170	4	P133	
32077667	SR95-1	C32/40	8	15:43	15:52	16:30	16:43			P133,P695	
32077671	SR75-1	C32/40	8	16:34	16:46	16:54	17:05			P589,P587	
32077672	SR75-1	C32/40	3	16:42	16:49	16:59	17:21			P589	
<b>Totals:</b>			<b>227 m3</b>					<b><math>\bar{X} = 170</math></b>	<b>16</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	227

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>24/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	08:46 26/03/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P319	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mole System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 24/03/2025 11:35:15 End: 24/03/2025 11:43:36 Design Depth: 24.80 m Depth Reached: 24.87 m	Start: 24/03/2025 11:52:38 End: 24/03/2025 12:03:01 Concreting Start Depth: 24.65 m Total Concrete Volume: 8.99 m <sup>3</sup> Overbreak: 28 % Total Pump Strokes: 284

Pile Diameter: 600.00 mm  
 Mast Tilt (X): -0.03 °  
 Mast Tilt (Y): -0.10 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	12:58
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	13:06
<b>Rig</b>	5422 - Soilmec SR75	<b>Date Constructed</b>	21/03/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

Scheduled Pile Details:		Design Diameter (mm)		600	Pile Schedule Reference		LCY11-KTB-XX-XX-SH-C-00007	Pile Rev	01	
Structure	Pile Number	Cut Off Level (mOD)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity		Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	P320	2.240	-21.900	2.790	P5E	x		C32/40	DC-4	24.800

As-Built Pile Details:											
Full instrumentation working on pile commencement: (Y/N)		Y	Platform level (mOD)			Scheduled as	Actual	Pile Position		Eastings	Northings
Was Pile fully or partially re-bored for any reason (Y/N)		N	PPL to PCOL			2.900	2.900	Design		540056.770	180113.235
Was there a concrete blockage observed or recorded during construction? (Y/N)		N				0.660	0.660	As-built		540056.759	180113.205
Was Manual Monitoring Employed during Construction (Y/N)		N						Difference		-0.011	-0.030
								Vector (m)		0.032	

Structure	Pile Number	Installed Diameter (mm)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity		Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	P320	600	-21.940	2.795	P5E	x		C32/40	DC-4	24.840

**Electronic Rig Log Review:**

Drilling	
Total Number of Auger Revolutions	135
Average Revolutions/m Penetration	5.4

Concreting	
As-Built Volume (m <sup>3</sup> )	8.19
Confirm positive auger ebedment throughout concreting (Y/N)	Y
Overbreak %	17%

Detailed Review Required?	No
---------------------------	----

Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentaion Failure?

Comments: Concrete supply issues / delays associated with pile construction

**Sign Off**

Site Supervisor	Checked by Engineer for specification Compliance	Reviewed by Project Manger	Client
Graham Smith	Noora Ali	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>21/03/2025</b>
<b>Air Temperature during Concreting</b>	<b>13°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32077510	SR95-1	C32/40	8	07:33	07:46	07:49	08:11			P635	
32077508	SR75-1	C32/40	8	07:29	07:38	07:50	08:01	160	4	P630	
32077511	SR75-1	C32/40	8	07:48	08:00	08:02	08:32			P591,P630	
32077512	SR95-1	C32/40	8	07:58	08:07	08:25	08:39			P635,P125	
32077514	SR95-1	C32/40	8	08:12	08:22	08:40	08:49			P125	
32077517	SR75-1	C32/40	8	08:34	08:40	08:42	08:52			P591,P594	
32077516	SR75-1	C32/40	8	08:24	08:44	09:13	09:14			P594	
32077519	SR95-1	C32/40	8	08:43	09:51	09:15	09:29	190	4	P120	
32077527	SR95-1	C32/40	8	09:08	09:23	09:33	09:43			P120	
32077524	SR75-1	C32/40	8	09:02	09:18	09:37	09:50			P634	
32077533	SR95-1	C32/40	8	09:41	09:54	10:02	10:35			P202	
32077530	SR75-1	C32/40	8	09:26	09:36	10:12	10:29			P595	
32077537	SR95-1	C32/40	8	09:56	10:09	10:37	10:51			P202	
32077539	SR75-1	C32/40	8	09:58	10:18	10:43	10:51	180	4	P599	
32077540	SR75-1	C32/40	8	10:06	10:22	10:54	11:30			P599	
32077547	SR95-1	C32/40	8	10:55	11:06	11:12	11:30			P633	
32077551	SR75-1	C32/40	8	11:16	11:16	11:29	11:52			P320	
32077548	SR95-1	C32/40	8	10:59	11:10	11:35	11:44			P633	
32077562	SR95-1	C32/40	8	12:17	12:33	12:36	12:45	180	4	P131	
32077563	SR95-1	C32/40	5.5	12:21	12:38	12:46	13:05			P131	
32077566	SR75-1	C32/40	8	12:56	13:04	13:08	13:23			P369	
32077567	SR75-1	C32/40	8	12:58	13:10	13:35	13:47			P371	
32077572	SR95-1	C32/40	8	13:57	14:06	14:09	14:39			P524	
32077573	SR95-1	C32/40	8	13:58	14:12	14:41	14:51			P524	
32077578	SR95-1	C32/40	8	14:54	15:03	15:06	15:31			P541	
32077579	SR75-1	C32/40	8	15:00	15:08	15:13	15:27			P258	
32077581	SR95-1	C32/40	8	15:03	15:16	15:31	15:40			P541	
32077584	SR95-1	C32/40	8	15:48	15:57	15:58	16:14			P696	
32077585	SR95-1	C32/40	8	15:49	15:59	16:15	16:26			P696	
<b>Totals:</b>			<b>229.5 m3</b>					<b><math>\bar{X} = 178</math></b>	<b>16</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	229.5


<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>21/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	12:39 18/03/2025	N/A	N/A

	Site: <b>OLYMPUS</b>	Site Code: <b>BE0046</b>
	Pile: <b>P320</b>	Serial Number: <b>SR75-M5422</b>
<b>Drilling Phase</b> Start: 21/03/2025 12:58:56 End: 21/03/2025 13:06:37 Design Depth: 24.80 m Depth Reached: 24.84 m		<b>Concreting Phase</b> Start: 21/03/2025 13:07:36 End: 21/03/2025 13:17:29 Concreting Start Depth: 24.84 m Total Concrete Volume: 8.19 m <sup>3</sup> Overbreak: 17 % Total Pump Strokes: 248

Pile Diameter:	600.00 mm
Mast Tilt (X):	0.17 °
Mast Tilt (Y):	-0.25 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	13:07
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	13:19
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	24/03/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>	<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P321	2.240	<b>-25.800</b>	2.790	P5E	x	C32/40	DC-4	28.700

<b>As-Built Pile Details:</b>										
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y						<b>Pile Position</b>	<b>Eastings</b>	<b>Northings</b>
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N				<b>Scheduled as</b>	<b>Actual</b>	<b>Design</b>	540058.652	180110.464
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N				<b>Platform level (mOD)</b>	2.900	<b>As-built</b>	540058.622	180110.487
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N				<b>PPL to PCOL</b>	0.660	<b>Difference</b>	-0.030	0.023
								<b>Vector (m)</b>	0.038	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P321	600	<b>-25.940</b>	2.919	P5E	x	C32/40	DC-4	28.840

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	200
<b>Average Revolutions/m Penetration</b>	6.9

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	10.1
<b>Confirm positive auger embedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	24%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentation Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>24/03/2025</b>
<b>Air Temperature during Concreting</b>	<b>12°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32077596	SR75-1	C32/40	8	07:58	08:07	08:14	08:44			P259	
32077597	SR75-1	C32/40	8	08:01	08:16	08:21	08:30			P259,P045	
32077599	SR95-1	C32/40	8	08:08	08:24	08:47	09:07			P652	
32077600	SR95-1	C32/40	8	08:16	08:32	09:04	09:15			P651,P652	
32077605	SR95-1	C32/40	8	08:45	09:08	09:09	09:21			P651	
32077606	SR75-1	C32/40	8	08:53	09:09	09:19	09:28	160	4	P046,P045	
32077609	SR95-1	C32/40	8	09:11	09:19	09:27	10:16			P650	
32077610	SR95-1	C32/40	8	09:19	09:33	09:37	09:54			P650	
32077612	SR75-1	C32/40	8	09:37	09:45	10:29	10:43	160	4	P046,P318	
32077614	SR75-1	C32/40	8	09:40	09:55	10:31	10:59			P318,P319	
32077619	SR95-1	C32/40	8	10:12	10:27	10:50	10:58			P650,P542	
32077626	SR95-1	C32/40	8	11:04	11:18	11:30	11:42			P631,P542	
32077621	SR95-1	C32/40	8	10:19	10:35	11:32	11:43			P542	
32077627	SR75-1	C32/40	8	11:10	11:24	11:46	12:02			P319	
32077628	SR95-1	C32/40	8	11:20	11:30	11:49	12:09			P631	
32077631	SR95-1	C32/40	8	11:38	11:50	12:26	12:39			P538,P631	
32077637	SR75-1	C32/40	8	12:43	12:53	12:58	13:54			P321	
32077638	SR75-1	C32/40	8	12:50	12:59	13:07	13:59			P321,P372	
32077640	SR75-1	C32/40	8	13:02	13:18	13:21	13:40	190	4	P256,P372	
32077645	SR95-1	C32/40	8	13:32	13:48	13:49	14:10			P638	
32077647	SR95-1	C32/40	8	13:41	13:57	14:11	15:15			P638	
32077646	SR95-1	C32/40	8	13:33	13:51	14:14	15:05			P638	
32077658	SR95-1	C32/40	8	14:51	15:04	15:15	15:31			P428	
32077655	SR95-1	C32/40	8	14:40	14:51	15:24	15:32			P428	
32077660	SR75-1	C32/40	8	14:59	15:14	15:36	15:49			P256,P592	
32077666	SR95-1	C32/40	8	15:36	15:45	15:56	16:20	170	4	P133	
32077667	SR95-1	C32/40	8	15:43	15:52	16:30	16:43			P133,P695	
32077671	SR75-1	C32/40	8	16:34	16:46	16:54	17:05			P589,P587	
32077672	SR75-1	C32/40	3	16:42	16:49	16:59	17:21			P589	
<b>Totals:</b>			<b>227 m3</b>					<b>X̄ = 170</b>	<b>16</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	227


<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>24/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------


<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	08:46 26/03/2025	N/A	N/A

	Site: <b>OLYMPUS</b>	Site Code: <b>BE0046</b>
	Pile: <b>P321</b>	Serial Number: <b>SR75-M5422</b>
	<b>Drilling Phase</b> Start: 24/03/2025 13:07:46 End: 24/03/2025 13:19:44 Design Depth: 28.70 m Depth Reached: 28.84 m	<b>Concreting Phase</b> Start: 24/03/2025 13:20:46 End: 24/03/2025 13:36:00 Concreting Start Depth: 28.66 m Total Concrete Volume: 10.10 m <sup>3</sup> Overbreak: 24 % Total Pump Strokes: 319

	Pile Diameter: 600.00 mm
	Mast Tilt (X): -0.03 °
	Mast Tilt (Y): -0.18 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	14:18
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	14:29
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	20/03/2025
<b>Engineer</b>	Noora Ali	<b>Completed by</b>	Noora Ali

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P322	2.240	<b>-25.800</b>	2.790	P5E	x		C32/40	DC-4	28.700

<b>As-Built Pile Details:</b>										
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y					<b>Pile Position</b>		<b>Eastings</b>	<b>Northings</b>
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N					<b>Design</b>	540059.916	180108.602	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N					<b>As-built</b>	540059.892	180108.572	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N					<b>Difference</b>	-0.024	-0.030	
							<b>Vector (m)</b>	0.038		

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P322	600	<b>-25.920</b>	2.862	P5E	x		C32/40	DC-4	28.820

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	183
<b>Average Revolutions/m Penetration</b>	6.3

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	9.67
<b>Confirm positive auger embedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	19%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentation Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Noora Ali	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>20/03/2025</b>
<b>Air Temperature during Concreting</b>	<b>16°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32077440	SR75-1	C32/40	8	07:44	07:44	08:01	08:14	180	4	P632	
32077439	SR75-1	C32/40	8	07:30	07:48	08:18	08:51			P597	
32077451	SR75-1	C32/40	8	08:48	09:13	09:29	09:29			P593	
32077452	SR75-1	C32/40	8	09:07	09:19	09:30	09:58			P596	
32077455	SR75-1	C32/40	8	09:32	09:41	10:10	10:26			P598	
32077456	SR75-1	C32/40	8	09:35	09:46	10:40	10:58			P590	
32077461	SR75-1	C32/40	8	10:44	10:56	10:58	11:12			P590	
32077462	SR95-1	C32/40	8	10:51	11:01	11:06	11:15			P132	
32077466	SR95-1	C32/40	8	11:14	11:35	11:38	12:09			P132	
32077468	SR95-1	C32/40	8	11:38	11:47	12:13	12:23	190	4	P203	
32077472	SR95-1	C32/40	8	12:44	12:51	12:59	13:09			P203	
32077473	SR75-1	C32/40	8	12:44	12:54	13:05	13:15			P376	
32077474	SR75-1	C32/40	8	12:50	13:10	13:15	13:29			P368	
32077476	SR75-1	C32/40	8	13:02	13:14	13:38	13:50			P370	
32077478	SR75-1	C32/40	8	13:14	13:24	14:04	14:16			P322	
32077479	SR95-1	C32/40	8	13:15	13:32	14:07	14:28			P047	
32077488	SR95-1	C32/40	8	14:11	14:22	14:30	14:45			P047	
32077490	SR75-1	C32/40	8	14:20	14:32	14:43	14:53	170	4	P264	
32077491	SR95-1	C32/40	8	14:33	14:42	14:46	14:57	170	4	P123	
32077494	SR95-1	C32/40	8	14:55	15:04	15:06	16:17			P693	
32077495	SR95-1	C32/40	8	14:56	15:07	15:23	16:10			P123	
32077496	SR95-1	C32/40	8	15:07	15:16	16:40	16:53				
<b>Totals:</b>			<b>176 m3</b>					<b><math>\bar{X} = 178</math></b>	<b>16</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
<b>C32/40</b>	C32/40	DC-4	380	S4	0.35	176

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>20/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	12:39 18/03/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P322	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 20/03/2025 14:18:31 End: 20/03/2025 14:29:03 Design Depth: 28.70 m Depth Reached: 28.82 m	Start: 20/03/2025 14:30:38 End: 20/03/2025 14:41:39 Concreting Start Depth: 28.64 m Total Concrete Volume: 9.67 m³ Overbreak: 19 % Total Pump Strokes: 293

Pile Diameter: 600.00 mm  
 Mast Tilt (X): 0.06 °  
 Mast Tilt (Y): 0.13 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	08:42
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	08:57
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	19/03/2025
<b>Engineer</b>	Noora Ali	<b>Completed by</b>	Noora Ali

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P323	2.240	<b>-24.000</b>	2.790	P5E	x		C32/40	DC-4	26.900

<b>As-Built Pile Details:</b>																		
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y					<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>		<b>Eastings</b>		<b>Northings</b>			
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N					<b>Platform level (mOD)</b>		2.900		2.900		<b>Design</b>		540062.135		180105.334	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N					<b>PPL to PCOL</b>		0.660		0.660		<b>As-built</b>		540062.156		180105.309	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N											<b>Difference</b>		0.021		-0.025	
													<b>Vector (m)</b>		0.033			

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P323	600	<b>-24.060</b>	2.799	P5E	x		C32/40	DC-4	26.960

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	246
<b>Average Revolutions/m Penetration</b>	9.1

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	8.65
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	13%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Noora Ali	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>19/03/2025</b>
<b>Air Temperature during Concreting</b>	<b>13°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32077361	SR75-1	C32/40	8	07:33	07:46	07:57	08:08	180	5	P373	
32077362	SR75-1	C32/40	8	07:44	07:54	08:10	08:23			P323	
32077365	SR95-1	C32/40	8	07:59	08:10	08:24	09:04			P200	
32077363	SR95-1	C32/40	8	07:47	07:59	08:31	08:46			P200	
32077368	SR95-1	C32/40	8	08:45	08:56	09:04	09:19			P266	
32077369	SR75-1	C32/40	8	08:52	09:03	09:07	09:26			P327	
32077372	SR95-1	C32/40	8	09:11	09:21	09:26	10:02	170	5	P537	
32077371	SR95-1	C32/40	8	09:02	09:12	09:35	09:49			P263	
32077377	SR75-1	C32/40	8	09:44	10:02	10:02	10:19			P641	
32077379	SR95-1	C32/40	8	09:57	10:10	10:11	10:23			P537	
32077383	SR75-1	C32/40	8	10:23	10:34	10:37	10:50			P139	
32077381	SR75-1	C32/40	8	10:13	10:24	10:48	10:58			P139	
32077388	SR95-1	C32/40	8	10:55	11:10	11:13	11:26			P534	
32077391	SR95-1	C32/40	8	11:14	11:28	11:30	11:41			P534	
32077393	SR75-1	C32/40	8	11:28	11:40	11:53	12:10			P143	
32077396	SR95-1	C32/40	8	11:43	11:58	12:11	12:25			P523	
32077402	SR95-1	C32/40	8	12:20	12:32	12:36	12:44			P429	
32077400	SR95-1	C32/40	8	12:09	12:23	12:57	13:13			P523	
32077403	SR95-1	C32/40	8	12:31	12:40	13:12	13:27			P429	
32077407	SR75-1	C32/40	8	12:56	13:06	14:04	14:21			P670	
32077412	SR75-1	C32/40	8	13:44	14:25	14:25	14:34			P142	
32077413	SR95-1	C32/40	8	13:41	13:52	14:36	14:49			P533	
32077420	SR95-1	C32/40	8	14:28	14:48	14:51	15:03			P533	
32077422	SR75-1	C32/40	8	14:45	14:56	14:56	15:15	180	5	P668	
32077424	SR75-1	C32/40	8	14:54	14:54	15:17	15:33			P668	
32077426	SR95-1	C32/40	8	15:12	15:21	15:26	15:42	160	5	P527	
32077430	SR95-1	C32/40	8	15:34	15:44	15:48	16:06			P527	
32077431	SR95-1	C32/40	8	15:40	15:52	16:10	16:24			P540	
32077434	SR95-1	C32/40	7.5	16:25	16:34	16:37	17:10			P540	
<b>Totals:</b>			<b>231.5 m3</b>					<b><math>\bar{X} = 173</math></b>	<b>20</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	231.5


<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>19/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------


<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	12:39 18/03/2025	N/A	N/A

	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P323	<b>Serial Number:</b> SR75-M5422
	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 19/03/2025 08:42:50	Start: 19/03/2025 08:58:30
	Time: 19/03/2025 08:57:00	Time: 19/03/2025 09:08:09
	Design Depth: 26.90 m	Concreting Start Depth: 26.74 m
	Depth Reached: 26.96 m	Total Concrete Volume: 8.65 m <sup>3</sup>
		Overbreak: 13 %
		Total Pump Strokes: 262

	Pile Diameter: 600.00 mm
	Mast Tilt (X): -0.06 °
	Mast Tilt (Y): -0.17 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	10:29
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	10:42
<b>Rig</b>	5422 - Soilmech SR75	<b>Date Constructed</b>	18/03/2025
<b>Engineer</b>	Noora Ali	<b>Completed by</b>	Noora Ali

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P324	2.240	<b>-24.000</b>	2.790	P5E	x		C32/40	DC-4	26.900

<b>As-Built Pile Details:</b>												
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y					<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N					<b>Platform level (mOD)</b>		2.900		<b>Eastings</b>	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N					<b>PPL to PCOL</b>		0.660		<b>Northings</b>	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N									<b>Design</b>	
											540063.399	
											<b>As-built</b>	
											540063.419	
											<b>Difference</b>	
											0.020	
											<b>Vector (m)</b>	
											0.052	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P324	600	<b>-24.050</b>	2.832	P5E	x		C32/40	DC-4	26.950

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	207
<b>Average Revolutions/m Penetration</b>	7.7

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	9.2
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	21%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Noora Ali	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>18/03/2025</b>
<b>Air Temperature during Concreting</b>	<b>10°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32077226	SR95-1	C32/40	8	07:38	07:50	07:57	08:09			P199	
32077227	SR75-1	C32/40	8	07:43	07:55	08:00	08:12	190	5	P265	
32077229	SR75-1	C32/40	8	07:56	08:04	08:16	09:00			P265	
32077230	SR95-1	C32/40	8	07:57	08:09	08:30	09:09			P199	
32077234	SR75-1	C32/40	8	08:36	08:49	09:01	09:16			P637	
32077235	SR95-1	C32/40	8	08:38	08:55	09:11	09:22			P261	
32077240	SR75-1	C32/40	8	09:16	09:30	09:33	09:51			P637	
32077241	SR95-1	C32/40	8	09:17	09:31	09:37	09:51			P261	
32077244	SR75-1	C32/40	8	09:34	09:50	09:54	10:06			P375	
32077246	SR75-1	C32/40	8	09:41	09:51	10:06	10:21			P375	
32077251	SR95-1	C32/40	8	10:02	10:15	10:26	10:42			P430	
32077254	SR75-1	C32/40	8	10:11	10:32	10:42	11:03			P324	
32077256	SR95-1	C32/40	8	10:27	10:39	10:43	10:58			P430	
32077257	SR95-1	C32/40	8	10:31	10:44	11:06	11:42	160	5	P521	
32077265	SR75-1	C32/40	8	11:06	11:20	11:25	11:36			P326	
32077267	SR75-1	C32/40	8	11:17	11:30	11:46	12:13			P137	
32077271	SR95-1	C32/40	8	11:41	11:56	11:56	12:06			P521	
32077276	SR95-1	C32/40	8	11:59	12:15	12:17	12:37			P525	
32077277	SR95-1	C32/40	8	12:03	12:24	12:41	12:50			P535,P525	
32077286	SR95-1	C32/40	8	12:51	13:00	13:03	13:17			P535	
32077287	SR75-1	C32/40	8	12:52	13:04	13:18	13:35			P141	
32077297	SR75-1	C32/40	8	11:46	13:50	13:58	14:12			P669	
32077298	SR75-1	C32/40	8	13:40	13:55	14:14	14:46	180	5	P144	
32077307	SR95-1	C32/40	8	14:23	14:36	14:38	14:57			P529	
32077308	SR75-1	C32/40	8	14:28	14:41	14:57	15:21			P671	
32077315	SR95-1	C32/40	8	15:00	15:14	15:22	15:32			P536,P529	
32077316	SR95-1	C32/40	8	15:07	15:17	15:42	15:59			P536	
32077323	SR95-1	C32/40	8	15:37	15:48	16:00	16:16			P539	
32077331	SR95-1	C32/40	4	16:11	16:18	16:42	17:08			P539	
<b>Totals:</b>			<b>228 m3</b>					<b><math>\bar{X} = 177</math></b>	<b>15</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	228



<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>18/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	12:39 18/03/2025	N/A	N/A

	Site: <b>OLYMPUS</b>	Site Code: <b>BE0046</b>
	Pile: <b>P324</b>	Serial Number: <b>SR75-M5422</b>
	Drilling Phase	Concreting Phase
	Start: 18/03/2025 Time: 10:29:44 End: 18/03/2025 Time: 10:42:18 Design Depth: 26.90 m Depth Reached: 26.95 m	Start: 18/03/2025 Time: 10:43:11 End: 18/03/2025 Time: 10:54:17 Concreting Start Depth: 26.67 m Total Concrete Volume: 9.20 m³ Overbreak: 21 % Total Pump Strokes: 279

Pile Diameter: 600.00 mm  
Mast Tilt (X): -0.07 °  
Mast Tilt (Y): -0.13 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	10:02
<b>Weather</b>	Raining	<b>Drilling - Finish Time</b>	10:10
<b>Rig</b>	5422 - Soilmec SR75	<b>Date Constructed</b>	10/03/2025
<b>Engineer</b>	Noora Ali	<b>Completed by</b>	Noora Ali

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>450</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P325	2.240	<b>-18.700</b>	2.840	P7F	x		C32/40	DC-4	21.600

<b>As-Built Pile Details:</b>												
<b>Full instrumentation working on pile commencement: (Y/N)</b>	Y				<b>Scheduled as</b>	<b>Actual</b>			<b>Pile Position</b>	<b>Eastings</b>	<b>Northings</b>	
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>	N				<b>Platform level (mOD)</b>	2.900	2.900			<b>Design</b>	540065.050	180101.645
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>	N				<b>PPL to PCOL</b>	0.660	0.660			<b>As-built</b>	540065.030	180101.638
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>	N								<b>Difference</b>	-0.020	-0.007	
										<b>Vector (m)</b>	0.021	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P325	450	<b>-18.720</b>	2.861	P7F	x		C32/40	DC-4	21.620

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	142
<b>Average Revolutions/m Penetration</b>	6.6

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	4.22
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	23%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
James Owen	Noora Ali	Graham Smith	Ada Infrastructure

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	10/03/2025
<b>Air Temperature during Concreting</b>	14°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32076753	SR75-1	C32/40	8	08:18	08:24	08:28	09:25	180	5	P374,P649	
32076756	SR75-1	C32/40	8	08:56	09:41	09:44	10:17			P325,P644	
32076758	SR75-1	C32/40	8	09:46	10:28	10:58	10:28			P647,P645	
32076767	SR75-1	C32/40	8	10:39	10:53	10:59	11:40			P643,P622	
32076777	SR75-1	C32/40	8	11:44	12:03	12:04	12:58			P618,P621	
32076794	SR75-1	C32/40	8	13:39	13:52	13:55	15:03			P033,P617	
32076796	SR75-1	C32/40	8	13:53	14:02	15:03	16:04			P038,P033	
32076815	SR75-1	C32/40	8	15:54	16:02	16:07	16:54			P038	
<b>Totals:</b>			<b>64 m3</b>					<b><math>\bar{X} = 180</math></b>	<b>5</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	64


<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>10/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------


<b>Cage Reference:</b>	Type P7F
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	09:03 07/03/2025	N/A	N/A

	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P325	<b>Serial Number:</b> SR75-M5422
	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 10/03/2025 10:02:10	Start: 10/03/2025 10:12:14
	End: 10/03/2025 10:10:02	End: 10/03/2025 10:46:10
	Design Depth: 21.60 m	Concreting Start Depth: 21.62 m
	Depth Reached: 21.62 m	Total Concrete Volume: 4.22 m³
		Overbreak: 23 %
		Total Pump Strokes: 182

	Pile Diameter: 450.00 mm
	Mast Tilt (X): 0.06 °
	Mast Tilt (Y): 0.09 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	11:02
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	11:13
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	18/03/2025
<b>Engineer</b>	Noora Ali	<b>Completed by</b>	Noora Ali

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P326	2.040	<b>-23.700</b>	2.740	P5	x		C32/40	DC-4	26.600

<b>As-Built Pile Details:</b>												
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y			<b>Scheduled as</b>	<b>Actual</b>			<b>Pile Position</b>	<b>Eastings</b>	<b>Northings</b>	
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N			<b>Platform level (mOD)</b>	2.900	2.900			<b>Design</b>	540067.713	180101.241
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N			<b>PPL to PCOL</b>	0.860	0.860			<b>As-built</b>	540067.641	180101.244
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N							<b>Difference</b>	-0.072	0.003	
								<b>Vector (m)</b>	0.072			

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P326	600	<b>-23.780</b>	2.795	P5	x		C32/40	DC-4	26.680

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	187
<b>Average Revolutions/m Penetration</b>	7.0

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	8.91
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	18%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Noora Ali	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>18/03/2025</b>
<b>Air Temperature during Concreting</b>	<b>10°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32077226	SR95-1	C32/40	8	07:38	07:50	07:57	08:09			P199	
32077227	SR75-1	C32/40	8	07:43	07:55	08:00	08:12	190	5	P265	
32077229	SR75-1	C32/40	8	07:56	08:04	08:16	09:00			P265	
32077230	SR95-1	C32/40	8	07:57	08:09	08:30	09:09			P199	
32077234	SR75-1	C32/40	8	08:36	08:49	09:01	09:16			P637	
32077235	SR95-1	C32/40	8	08:38	08:55	09:11	09:22			P261	
32077240	SR75-1	C32/40	8	09:16	09:30	09:33	09:51			P637	
32077241	SR95-1	C32/40	8	09:17	09:31	09:37	09:51			P261	
32077244	SR75-1	C32/40	8	09:34	09:50	09:54	10:06			P375	
32077246	SR75-1	C32/40	8	09:41	09:51	10:06	10:21			P375	
32077251	SR95-1	C32/40	8	10:02	10:15	10:26	10:42			P430	
32077254	SR75-1	C32/40	8	10:11	10:32	10:42	11:03			P324	
32077256	SR95-1	C32/40	8	10:27	10:39	10:43	10:58			P430	
32077257	SR95-1	C32/40	8	10:31	10:44	11:06	11:42	160	5	P521	
32077265	SR75-1	C32/40	8	11:06	11:20	11:25	11:36			P326	
32077267	SR75-1	C32/40	8	11:17	11:30	11:46	12:13			P137	
32077271	SR95-1	C32/40	8	11:41	11:56	11:56	12:06			P521	
32077276	SR95-1	C32/40	8	11:59	12:15	12:17	12:37			P525	
32077277	SR95-1	C32/40	8	12:03	12:24	12:41	12:50			P535,P525	
32077286	SR95-1	C32/40	8	12:51	13:00	13:03	13:17			P535	
32077287	SR75-1	C32/40	8	12:52	13:04	13:18	13:35			P141	
32077297	SR75-1	C32/40	8	11:46	13:50	13:58	14:12			P669	
32077298	SR75-1	C32/40	8	13:40	13:55	14:14	14:46	180	5	P144	
32077307	SR95-1	C32/40	8	14:23	14:36	14:38	14:57			P529	
32077308	SR75-1	C32/40	8	14:28	14:41	14:57	15:21			P671	
32077315	SR95-1	C32/40	8	15:00	15:14	15:22	15:32			P536,P529	
32077316	SR95-1	C32/40	8	15:07	15:17	15:42	15:59			P536	
32077323	SR95-1	C32/40	8	15:37	15:48	16:00	16:16			P539	
32077331	SR95-1	C32/40	4	16:11	16:18	16:42	17:08			P539	
<b>Totals:</b>			<b>228 m3</b>					<b><math>\bar{X} = 177</math></b>	<b>15</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	228


<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>18/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5
------------------------	---------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	08:08 18/03/2025	N/A	N/A

	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P326	<b>Serial Number:</b> SR75-M5422
	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 18/03/2025 11:02:58	Start: 18/03/2025 11:15:01
	Time: 18/03/2025 11:13:34	Time: 18/03/2025 11:23:44
	Design Depth: 26.60 m	Concreting Start Depth: 26.47 m
	Depth Reached: 26.68 m	Total Concrete Volume: 8.91 m <sup>3</sup>
		Overbreak: 18 %
		Total Pump Strokes: 270

Pile Diameter:	600.00 mm
Mast Tilt (X):	-0.20 °
Mast Tilt (Y):	-0.62 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	09:48
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	10:01
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	19/03/2025
<b>Engineer</b>	Noora Ali	<b>Completed by</b>	Noora Ali

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P327	2.040	<b>-23.700</b>	2.740	P5	x		C32/40	DC-4	26.600

<b>As-Built Pile Details:</b>												
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y			<b>Scheduled as</b>	<b>Actual</b>			<b>Pile Position</b>	<b>Eastings</b>	<b>Northings</b>	
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N			<b>Platform level (mOD)</b>	2.900	2.900			<b>Design</b>	540069.229	180099.007
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N			<b>PPL to PCOL</b>	0.860	0.860			<b>As-built</b>	540069.212	180099.054
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N							<b>Difference</b>	-0.017	0.047	
										<b>Vector (m)</b>	0.050	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P327	600	<b>-23.770</b>	2.796	P5	x		C32/40	DC-4	26.670

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	195
<b>Average Revolutions/m Penetration</b>	7.3

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	8.73
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	16%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Noora Ali	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>19/03/2025</b>
<b>Air Temperature during Concreting</b>	<b>13°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32077361	SR75-1	C32/40	8	07:33	07:46	07:57	08:08	180	5	P373	
32077362	SR75-1	C32/40	8	07:44	07:54	08:10	08:23			P323	
32077365	SR95-1	C32/40	8	07:59	08:10	08:24	09:04			P200	
32077363	SR95-1	C32/40	8	07:47	07:59	08:31	08:46			P200	
32077368	SR95-1	C32/40	8	08:45	08:56	09:04	09:19			P266	
32077369	SR75-1	C32/40	8	08:52	09:03	09:07	09:26			P327	
32077372	SR95-1	C32/40	8	09:11	09:21	09:26	10:02	170	5	P537	
32077371	SR95-1	C32/40	8	09:02	09:12	09:35	09:49			P263	
32077377	SR75-1	C32/40	8	09:44	10:02	10:02	10:19			P641	
32077379	SR95-1	C32/40	8	09:57	10:10	10:11	10:23			P537	
32077383	SR75-1	C32/40	8	10:23	10:34	10:37	10:50			P139	
32077381	SR75-1	C32/40	8	10:13	10:24	10:48	10:58			P139	
32077388	SR95-1	C32/40	8	10:55	11:10	11:13	11:26			P534	
32077391	SR95-1	C32/40	8	11:14	11:28	11:30	11:41			P534	
32077393	SR75-1	C32/40	8	11:28	11:40	11:53	12:10			P143	
32077396	SR95-1	C32/40	8	11:43	11:58	12:11	12:25			P523	
32077402	SR95-1	C32/40	8	12:20	12:32	12:36	12:44			P429	
32077400	SR95-1	C32/40	8	12:09	12:23	12:57	13:13			P523	
32077403	SR95-1	C32/40	8	12:31	12:40	13:12	13:27			P429	
32077407	SR75-1	C32/40	8	12:56	13:06	14:04	14:21			P670	
32077412	SR75-1	C32/40	8	13:44	14:25	14:25	14:34			P142	
32077413	SR95-1	C32/40	8	13:41	13:52	14:36	14:49			P533	
32077420	SR95-1	C32/40	8	14:28	14:48	14:51	15:03			P533	
32077422	SR75-1	C32/40	8	14:45	14:56	14:56	15:15	180	5	P668	
32077424	SR75-1	C32/40	8	14:54	14:54	15:17	15:33			P668	
32077426	SR95-1	C32/40	8	15:12	15:21	15:26	15:42	160	5	P527	
32077430	SR95-1	C32/40	8	15:34	15:44	15:48	16:06			P527	
32077431	SR95-1	C32/40	8	15:40	15:52	16:10	16:24			P540	
32077434	SR95-1	C32/40	7.5	16:25	16:34	16:37	17:10			P540	
<b>Totals:</b>			<b>231.5 m3</b>					<b><math>\bar{X} = 173</math></b>	<b>20</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	231.5


<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>19/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5
------------------------	---------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	08:08 18/03/2025	N/A	N/A

	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P327	<b>Serial Number:</b> SR75-M5422
	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 19/03/2025 09:48:52	Start: 19/03/2025 10:01:55
	End: 19/03/2025 10:01:08	End: 19/03/2025 10:11:27
	Design Depth: 26.60 m	Concreting Start Depth: 26.43 m
	Depth Reached: 26.67 m	Total Concrete Volume: 8.73 m <sup>3</sup>
		Overbreak: 16 %
		Total Pump Strokes: 265

	Pile Diameter: 600.00 mm
	Mast Tilt (X): -0.03 °
	Mast Tilt (Y): -0.17 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	15:50
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	15:53
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	12/03/2025
<b>Engineer</b>	Noora Ali	<b>Completed by</b>	Noora Ali

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>450</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P328	2.165	<b>-20.700</b>	2.865	P7G	x		C32/40	DC-4	23.600

<b>As-Built Pile Details:</b>												
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y					<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N					<b>Platform level (mOD)</b>		2.900		<b>Design</b>	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		Y					<b>PPL to PCOL</b>		0.735		<b>As-built</b>	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N									<b>Difference</b>	
											<b>Vector (m)</b>	
											0.065	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P328	450	<b>-21.110</b>	2.872	P7G	x		C32/40	DC-4	24.010

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	45
<b>Average Revolutions/m Penetration</b>	1.9

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	4.61
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	21%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentation Failure?</b>
Blocked at digging head.

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
James Owen	Noora Ali	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	12/03/2025
<b>Air Temperature during Concreting</b>	4°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32076894	SR75-1	C32/40	8	07:43	07:54	08:21	09:11	170	5	P614	
32076904	SR75-1	C32/40 BP1	8	08:54	09:05	09:13	10:20	190	5	P623	
32076912	SR75-1	C32/40	8	09:31	09:51	10:47	12:07			P648,P646	
32076945	SR75-1	C32/40	8	12:38	12:54	12:59	13:29			P037,P034	
32076952	SR75-1	C32/40	8	13:20	13:35	13:49	14:20			P450,P659,P037	
32076965	SR75-1	C32/40	8	14:32	14:47	14:50	15:23			P658,P438	
32076973	SR75-1	C32/40	8	15:09	15:22	15:34	16:27			P267,P328	
32076981	SR75-1	C32/40	8	16:05	16:14	16:27	17:06			P149,P146	
<b>Totals:</b>			<b>64 m3</b>					<b><math>\bar{X} = 180</math></b>	<b>10</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	56
C32/40 BP1	C32/40	DC-4	380	S4	0.35	8

<b>Contract:</b>	Project Olympus	<b>Pile Number</b>	BE0046	<b>Date Constructed</b>	12/03/2025
------------------	-----------------	--------------------	--------	-------------------------	------------

<b>Cage Reference:</b>	Type P7G
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	09:49 11/03/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P328r	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 12/03/2025 Time: 15:50:07 End: 12/03/2025 Time: 15:53:39 Design Depth: 23.60 m Depth Reached: 24.01 m	Start: 12/03/2025 Time: 15:54:24 End: 12/03/2025 Time: 16:02:17 Concreting Start Depth: 24.01 m Total Concrete Volume: 4.61 m <sup>3</sup> Overbreak: 21 % Total Pump Strokes: 202

Pile Diameter: 450.00 mm  
 Mast Tilt (X): -0.10 °  
 Mast Tilt (Y): -0.20 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	08:50
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	08:59
<b>Rig</b>	5422 - Soilmec SR75	<b>Date Constructed</b>	14/03/2025
<b>Engineer</b>	Noora Ali	<b>Completed by</b>	Noora Ali

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>450</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P329	2.165	<b>-20.700</b>	2.865	P7G	x		C32/40	DC-4	23.600

<b>As-Built Pile Details:</b>										
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y					<b>Pile Position</b>		<b>Eastings</b>	<b>Northings</b>
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N					<b>Platform level (mOD)</b>	Scheduled as	Actual	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N					<b>PPL to PCOL</b>	2.900	2.900	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N						0.735	0.735	
							<b>Design</b>	539990.110	180201.272	
							<b>As-built</b>	539990.108	180201.318	
							<b>Difference</b>	-0.002	0.046	
							<b>Vector (m)</b>	0.046		

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P329	450	<b>-20.730</b>	2.852	P7G	x		C32/40	DC-4	23.630

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	155
<b>Average Revolutions/m Penetration</b>	6.6

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	4.62
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	23%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Noora Ali	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	14/03/2025
<b>Air Temperature during Concreting</b>	7°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32077082	SR75-1	C32/40	8	07:51	08:05	08:09	08:48	170	5	P443,P331	
32077085	SR75-1	C32/40	8	08:29	08:47	08:49	09:31			P329,P268	
32077090	SR75-1	C32/40	8	09:05	09:22	09:32	10:02			P148,P147	
32077094	SR75-1	C32/40	8	09:39	09:51	10:03	10:49			P007,P010	
32077099	SR75-1	C32/40	8	10:25	10:38	10:50	11:39			P006,P002,P003	
32077104	SR75-1	C32/40	8	11:17	11:33	11:41	12:24			P688,P448	
32077115	SR75-1	C32/40	8	13:43	13:53	13:56	14:28			P654,P657,P655	
32077118	SR75-1	C32/40	8	13:55	14:08	14:30	15:04			P653	
32077124	SR75-1	C32/40	8	14:44	15:04	15:07	15:58			P674,P678,P682,P679	
32077133	SR75-1	C32/40	3.5	16:03	16:10	16:12	16:30			P674	
<b>Totals:</b>			<b>75.5 m3</b>					<b><math>\bar{X} = 170</math></b>	<b>5</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	75.5

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>14/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P7G
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	12:21 13/03/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P329	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mole System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 14/03/2025 08:50:16 End: 14/03/2025 08:59:26 Design Depth: 23.60 m Depth Reached: 23.63 m	Start: 14/03/2025 09:00:24 End: 14/03/2025 09:06:34 Concreting Start Depth: 23.63 m Total Concrete Volume: 4.62 m <sup>3</sup> Overbreak: 23 % Total Pump Strokes: 135

Pile Diameter: 450.00 mm  
 Mast Tilt (X): 0.07 °  
 Mast Tilt (Y): -0.05 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	09:19
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	09:26
<b>Rig</b>	5422 - Soilmec SR75	<b>Date Constructed</b>	13/03/2025
<b>Engineer</b>	Noora Ali	<b>Completed by</b>	Noora Ali

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>450</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P330	2.165	<b>-22.600</b>	2.865	P7G	x		C32/40	DC-4	25.500

<b>As-Built Pile Details:</b>												
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y					<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N					<b>Platform level (mOD)</b>		2.900		<b>Eastings</b>	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N					<b>PPL to PCOL</b>		0.735		<b>Northings</b>	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N									<b>Design</b>	
											539985.772	
											<b>As-built</b>	
											539985.831	
											<b>Difference</b>	
											0.059	
											<b>Vector (m)</b>	
											0.074	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P330	450	<b>-22.660</b>	2.876	P7G	x		C32/40	DC-4	25.560

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	138
<b>Average Revolutions/m Penetration</b>	5.4

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	5.7
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	40%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Noora Ali	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	13/03/2025
<b>Air Temperature during Concreting</b>	6°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32076988	SR75-1	C32/40	8	08:05	08:06	08:47	09:37	180	5	P687,P330,P437	
32077006	SR75-1	C32/40	8	10:04	10:06	10:09	10:51			P330,P012,P009,P008	
32077011	SR75-1	C32/40	8	10:33	10:36	10:52	11:35			P001,P005,P009,P004	
32077021	SR75-1	C32/40	8	11:22	11:27	11:37	12:27			P684,P681,P685	
32077050	SR75-1	C32/40	8	13:49	13:50	14:15	15:09			P677,P675,P449,P680	
32077066	SR75-1	C32/40	8	15:09	15:27	15:29	16:16			P449,P440	
32077071	SR75-1	C32/40	8	15:40	15:51	16:18	16:41			P439,P656	
<b>Totals:</b>			<b>56 m3</b>					<b><math>\bar{X} = 180</math></b>	<b>5</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	56

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>13/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P7G
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	09:49 11/03/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P330	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 13/03/2025 Time: 09:19:45 End: 13/03/2025 Time: 09:26:47 Design Depth: 25.50 m Depth Reached: 25.56 m	Start: 13/03/2025 Time: 09:27:39 End: 13/03/2025 Time: 10:07:28 Concreting Start Depth: 25.56 m Total Concrete Volume: 5.70 m³ Overbreak: 40 % Total Pump Strokes: 162

Pile Diameter: 450.00 mm  
 Mast Tilt (X): -0.13 °  
 Mast Tilt (Y): 0.12 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	08:24
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	08:32
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	14/03/2025
<b>Engineer</b>	Noora Ali	<b>Completed by</b>	Noora Ali

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>450</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P331	2.165	<b>-22.600</b>	2.865	P7G	x		C32/40	DC-4	25.500

<b>As-Built Pile Details:</b>																		
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y					<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>		<b>Eastings</b>		<b>Northings</b>			
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N					<b>Platform level (mOD)</b>		2.900		2.900		<b>Design</b>		539987.008		180197.830	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N					<b>PPL to PCOL</b>		0.735		0.735		<b>As-built</b>		539986.986		180197.824	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N											<b>Difference</b>		-0.022		-0.006	
													<b>Vector (m)</b>		0.023			

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P331	450	<b>-22.660</b>	2.877	P7G	x		C32/40	DC-4	25.560

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	144
<b>Average Revolutions/m Penetration</b>	5.6

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	5.08
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	25%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

**Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentaion Failure?**

**Comments: Concrete supply issues / delays associated with pile construction**

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Noora Ali	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	14/03/2025
<b>Air Temperature during Concreting</b>	7°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32077082	SR75-1	C32/40	8	07:51	08:05	08:09	08:48	170	5	P443,P331	
32077085	SR75-1	C32/40	8	08:29	08:47	08:49	09:31			P329,P268	
32077090	SR75-1	C32/40	8	09:05	09:22	09:32	10:02			P148,P147	
32077094	SR75-1	C32/40	8	09:39	09:51	10:03	10:49			P007,P010	
32077099	SR75-1	C32/40	8	10:25	10:38	10:50	11:39			P006,P002,P003	
32077104	SR75-1	C32/40	8	11:17	11:33	11:41	12:24			P688,P448	
32077115	SR75-1	C32/40	8	13:43	13:53	13:56	14:28			P654,P657,P655	
32077118	SR75-1	C32/40	8	13:55	14:08	14:30	15:04			P653	
32077124	SR75-1	C32/40	8	14:44	15:04	15:07	15:58			P674,P678,P682,P679	
32077133	SR75-1	C32/40	3.5	16:03	16:10	16:12	16:30			P674	
<b>Totals:</b>			<b>75.5 m3</b>					<b><math>\bar{X} = 170</math></b>	<b>5</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	75.5



<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>14/03/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P7G
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	12:21 13/03/2025	N/A	N/A

	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P331	<b>Serial Number:</b> SR75-M5422
	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 14/03/2025 08:24:18 End: 14/03/2025 08:32:30 Design Depth: 25.50 m Depth Reached: 25.56 m	Start: 14/03/2025 08:34:55 End: 14/03/2025 08:45:52 Concreting Start Depth: 25.55 m Total Concrete Volume: 5.08 m³ Overbreak: 25 % Total Pump Strokes: 148

Pile Diameter: 450.00 mm  
 Mast Tilt (X): 0.00 °  
 Mast Tilt (Y): 0.03 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	12:36
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	12:51
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	30/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>Y11-KTB-XX-XX-SH-C-000</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P332	0.065	<b>-22.700</b>	2.765	P5B	x		C32/40	DC-4	25.600

<b>As-Built Pile Details:</b>																		
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y					<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>		<b>Eastings</b>		<b>Northings</b>			
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N					<b>Platform level (mOD)</b>		2.900		2.900		<b>Design</b>		539995.670		180193.474	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N					<b>PPL to PCOL</b>		2.835		2.835		<b>As-built</b>		539995.617		180193.450	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N											<b>Difference</b>		-0.053		-0.024	
													<b>Vector (m)</b>		0.058			

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P332	600	<b>-22.710</b>	2.799	P5B	x		C32/40	DC-4	25.610

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	271
<b>Average Revolutions/m Penetration</b>	10.6

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	8.28
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	14%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	30/04/2025
<b>Air Temperature during Concreting</b>	23°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32079853	SR75-1	C32/40	8	07:47	07:57	08:24	09:02	180	4	P451	
32079858	SR75-1	C32/40	8	08:52	09:12	09:13	09:23			P451,P340	
32079860	SR75-1	C32/40	8	09:04	09:12	09:31	10:14			P334,P340	
32079868	SR75-1	C32/40	8	10:29	10:41	10:58	11:37			P275,P334	
32079877	SR75-1	C32/40	8	11:40	11:54	11:59	12:11			P332,P275	
32079881	SR75-1	C32/40	8	12:32	12:55	13:00	14:00	180	4	P271,P332	
32079887	SR75-1	C32/40	8	13:26	13:43	14:02	14:50			P271,P458	
32079888	SR75-1	C32/40	8	13:32	13:48	14:51	15:19			P458,P455	
32079899	SR75-1	C32/40	8	14:58	15:09	15:22	15:34	190	4	P455,P445	
32079901	SR75-1	C32/40	8	15:11	15:28	15:41	15:59			P269,P445	
32079869	SR95-1	C32/40	8	10:35	10:47	10:49	11:27			P152	
32079872	SR95-1	C32/40	8	10:44	11:05	11:30	11:39			P152,P208	
32079878	SR95-1	C32/40	8	11:42	12:00	12:35	12:46			P208	
<b>Totals:</b>			<b>104 m3</b>					<b><math>\bar{X} = 183</math></b>	<b>12</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	104

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>30/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5B
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	15:51 25/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> 332	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 30/04/2025 12:36:44 End: 30/04/2025 12:51:56 Design Depth: 25.60 m Depth Reached: 25.61 m	Start: 30/04/2025 12:53:13 End: 30/04/2025 13:10:54 Concreting Start Depth: 25.61 m Total Concrete Volume: 8.28 m <sup>3</sup> Overbreak: 14 % Total Pump Strokes: 369

Pile Diameter: 600.00 mm  
 Mast Tilt (X): -0.06 °  
 Mast Tilt (Y): -0.24 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	14:48
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	15:07
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	25/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P333	0.065	<b>-22.700</b>	2.765	P5B	x		C32/40	DC-4	25.600

<b>As-Built Pile Details:</b>											
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y				<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N				<b>Platform level (mOD)</b>	2.900	2.809		<b>Design</b>	539997.187
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N				<b>PPL to PCOL</b>	2.835	2.744		<b>As-built</b>	539997.242
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N								<b>Difference</b>	0.055
										<b>Vector (m)</b>	0.056

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P333	600	<b>-22.801</b>	2.809	P5B	x	C32/40	DC-4	25.610

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	382
<b>Average Revolutions/m Penetration</b>	14.9

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	8.63
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	19%

<b>Detailed Review Required?</b>	No
----------------------------------	----

**Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentaion Failure?**

**Comments: Concrete supply issues / delays associated with pile construction**

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>25/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>13°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32079594	SR75-1	C32/40	8	07:37	07:48	08:04	08:13			P232	
32079595	SR95-1	C32/40	8	07:40	07:55	08:04	08:15	190	4	P474	
32079596	SR75-1	C32/40	8	07:48	08:01	08:20	08:52			P232,P229	
32079597	SR75-1	C32/40	8	07:49	08:03	08:56	09:05			P226,P229	
32079605	SR95-1	C32/40	8	09:05	09:18	09:21	09:33			P468,P474	
32079606	SR75-1	C32/40	8	09:15	09:24	09:50	10:05	180	4	P226	
32079616	SR75-1	C32/40	8	10:30	10:48	10:48	11:11			P224,P226	
32079617	SR95-1	C32/40	8	10:31	10:48	11:04	11:18			P468	
32079619	SR75-1	C32/40	8	10:41	10:53	11:13	11:23			P224,P221	
32079621	SR75-1	C32/40	8	10:52	11:08	11:30	11:32			P218,P221	
32079627	SR95-1	C32/40	8	11:36	11:46	11:56	12:09			P442,P468	
32079628	SR75-1	C32/40	8	11:36	11:55	12:08	12:20			P341,P218	
32079630	SR95-1	C32/40	8	11:41	12:00	12:09	12:20	170	4	P442	
32079631	SR95-1	C32/40	8	11:49	12:06	12:53	13:09			P442,P336	
32079639	SR75-1	C32/40	8	12:40	12:56	12:59	13:11			P341,P276	
32079640	SR95-1	C32/40	8	12:45	13:03	13:11	13:21	180	4	P336	
32079648	SR95-1	C32/40	8	13:23	13:33	13:37	14:00			P463,P336	
32079449	SR75-1	C32/40	8	13:25	13:45	14:00	14:12			P276,P333	
32079655	SR95-1	C32/40	8	13:56	14:07	14:12	14:25			P463	
32079656	SR75-1	C32/40	8	14:00	14:12	14:45	14:55			P333	
32079658	SR95-1	C32/40	8	14:12	14:21	14:48	14:58			P463	
32079661	SR75-1	C32/40	8	14:17	14:29	15:07	15:19			P270,P333	
32079672	SR75-1	C32/40	8	15:10	15:24	15:27	15:53			P270	
32079677	SR95-1	C32/40	3.5	15:33	15:44	15:55	16:02			P463	
<b>Totals:</b>			<b>187.5 m3</b>					<b><math>\bar{X} = 180</math></b>	<b>16</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	187.5

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>25/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5B
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	15:51 25/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P333	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 25/04/2025 14:48:57 End: 25/04/2025 15:07:19 Design Depth: 25.60 m Depth Reached: 25.61 m	Start: 25/04/2025 15:08:55 End: 25/04/2025 15:19:28 Concreting Start Depth: 25.61 m Total Concrete Volume: 8.63 m <sup>3</sup> Overbreak: 19 % Total Pump Strokes: 280

Pile Diameter: 600.00 mm  
 Mast Tilt (X): 0.03 °  
 Mast Tilt (Y): 0.34 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	09:57
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	10:07
<b>Rig</b>	5422 - Soilmec SR75	<b>Date Constructed</b>	30/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P334	0.065	<b>-19.800</b>	2.765	P5B	x		C32/40	DC-4	22.700

<b>As-Built Pile Details:</b>										
<b>Full instrumentation working on pile commencement: (Y/N)</b>	Y				<b>Scheduled as</b>	<b>Actual</b>	<b>Pile Position</b>		<b>Eastings</b>	<b>Northings</b>
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>	N				<b>Platform level (mOD)</b>	2.900	2.900	<b>Design</b>	539999.591	180187.699
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>	N				<b>PPL to PCOL</b>	2.835	2.835	<b>As-built</b>	539999.638	180187.725
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>	N						<b>Difference</b>	0.047	0.026	
							<b>Vector (m)</b>	0.054		

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P334	600	<b>-19.850</b>	2.756	P5B	x		C32/40	DC-4	22.750

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	187
<b>Average Revolutions/m Penetration</b>	8.2

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	7.7
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	20%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	30/04/2025
<b>Air Temperature during Concreting</b>	23°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32079853	SR75-1	C32/40	8	07:47	07:57	08:24	09:02	180	4	P451	
32079858	SR75-1	C32/40	8	08:52	09:12	09:13	09:23			P451,P340	
32079860	SR75-1	C32/40	8	09:04	09:12	09:31	10:14			P334,P340	
32079868	SR75-1	C32/40	8	10:29	10:41	10:58	11:37			P275,P334	
32079877	SR75-1	C32/40	8	11:40	11:54	11:59	12:11			P332,P275	
32079881	SR75-1	C32/40	8	12:32	12:55	13:00	14:00	180	4	P271,P332	
32079887	SR75-1	C32/40	8	13:26	13:43	14:02	14:50			P271,P458	
32079888	SR75-1	C32/40	8	13:32	13:48	14:51	15:19			P458,P455	
32079899	SR75-1	C32/40	8	14:58	15:09	15:22	15:34	190	4	P455,P445	
32079901	SR75-1	C32/40	8	15:11	15:28	15:41	15:59			P269,P445	
32079869	SR95-1	C32/40	8	10:35	10:47	10:49	11:27			P152	
32079872	SR95-1	C32/40	8	10:44	11:05	11:30	11:39			P152,P208	
32079878	SR95-1	C32/40	8	11:42	12:00	12:35	12:46			P208	
<b>Totals:</b>			<b>104 m3</b>					<b><math>\bar{X} = 183</math></b>	<b>12</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	104

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>30/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5B
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	15:51 25/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> p334	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 30/04/2025 Time: 09:57:02 End: 30/04/2025 Time: 10:07:29 Design Depth: 22.70 m Depth Reached: 22.75 m	Start: 30/04/2025 Time: 10:08:21 End: 30/04/2025 Time: 10:19:17 Concreting Start Depth: 22.75 m Total Concrete Volume: 7.70 m³ Overbreak: 20 % Total Pump Strokes: 250

Pile Diameter: 600.00 mm  
 Mast Tilt (X): -0.04 °  
 Mast Tilt (Y): -0.11 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	12:21
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	12:29
<b>Rig</b>	5422 - Soilmec SR75	<b>Date Constructed</b>	01/05/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P335	0.065	<b>-19.800</b>	2.765	P5B	x		C32/40	DC-4	22.700

**As-Built Pile Details:**

<b>Full instrumentation working on pile commencement: (Y/N)</b>	Y	<table border="1"> <thead> <tr> <th></th> <th>Scheduled as</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td><b>Platform level (mOD)</b></td> <td>2.900</td> <td>2.900</td> </tr> <tr> <td><b>PPL to PCOL</b></td> <td>2.835</td> <td>2.835</td> </tr> </tbody> </table>		Scheduled as	Actual	<b>Platform level (mOD)</b>	2.900	2.900	<b>PPL to PCOL</b>	2.835	2.835	<table border="1"> <thead> <tr> <th><b>Pile Position</b></th> <th><b>Eastings</b></th> <th><b>Northings</b></th> </tr> </thead> <tbody> <tr> <td><b>Design</b></td> <td>540001.108</td> <td>180185.465</td> </tr> <tr> <td><b>As-built</b></td> <td>540001.121</td> <td>180185.457</td> </tr> <tr> <td><b>Difference</b></td> <td>0.013</td> <td>-0.008</td> </tr> <tr> <td><b>Vector (m)</b></td> <td colspan="2">0.015</td> </tr> </tbody> </table>	<b>Pile Position</b>	<b>Eastings</b>	<b>Northings</b>	<b>Design</b>	540001.108	180185.465	<b>As-built</b>	540001.121	180185.457	<b>Difference</b>	0.013	-0.008	<b>Vector (m)</b>	0.015	
	Scheduled as		Actual																								
<b>Platform level (mOD)</b>	2.900		2.900																								
<b>PPL to PCOL</b>	2.835		2.835																								
<b>Pile Position</b>	<b>Eastings</b>	<b>Northings</b>																									
<b>Design</b>	540001.108	180185.465																									
<b>As-built</b>	540001.121	180185.457																									
<b>Difference</b>	0.013	-0.008																									
<b>Vector (m)</b>	0.015																										
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>	N																										
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>	N																										
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>	N																										

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P335	600	<b>-19.810</b>	2.776	P5B	x	C32/40	DC-4	22.710

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	125
<b>Average Revolutions/m Penetration</b>	5.5

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	7.64
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	19%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	01/05/2025
<b>Air Temperature during Concreting</b>	25°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32079911	SR75-1	C32/40	8	07:31	07:39	07:44	08:06	180	4	P457	
32079913	SR95-1	C32/40	8	07:44	07:54	08:03	08:24			P383	
32079914	SR75-1	C32/40	8	07:53	08:07	08:14	08:23			P453,P457	
32079915	SR95-1	C32/40	8	08:03	08:14	08:30	08:43			P383	
32079916	SR75-1	C32/40	8	08:07	08:18	08:51	08:53			P453,P452	
32079918	SR75-1	C32/40	8	08:21	08:30	08:56	09:25			P478,P452	
32079921	SR75-1	C32/40	8	08:59	09:08	09:39	10:20			P478,P446	
32079923	SR75-1	C32/40	8	09:10	09:19	09:41	10:22	170	4	P446,P273	
32079922	SR95-1	C32/40	8	09:00	09:14	09:56	10:09			P380	
32079925	SR95-1	C32/40	8	09:28	09:38	10:19	10:47			P380	
32079936	SR75-1	C32/40	8	10:53	11:08	11:11	11:29			P273,P272	
32079939	SR75-1	C32/40	8	11:09	11:22	12:06	12:21			P272,P335	
32079948	SR75-1	C32/40	8	12:16	12:26	12:30	12:45			P335,P274	
32079952	SR95-1	C32/40	8	12:30	12:53	12:53	13:03			P084	
32079955	SR95-1	C32/40	8	12:50	13:01	13:18	13:36			P084	
32079965	SR75-1	C32/40	8	13:52	14:06	14:09	14:46			P214,P274	
32079973	SR75-1	C32/40	8	14:37	14:45	14:48	14:56			P214	
<b>Totals:</b>			<b>136 m3</b>					<b><math>\bar{X} = 175</math></b>	<b>8</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	136

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>01/05/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5B
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	15:51 25/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> p335	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mole System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 01/05/2025 12:21:49 Time: 12:21:49 End: 01/05/2025 12:29:12 Time: 12:29:12 Design Depth: 22.70 m Depth Reached: 22.71 m	Start: 01/05/2025 12:30:02 Time: 12:30:02 End: 01/05/2025 12:42:02 Time: 12:42:02 Concreting Start Depth: 22.71 m Total Concrete Volume: 7.64 m <sup>3</sup> Overbreak: 19 % Total Pump Strokes: 340

Pile Diameter: 600.00 mm  
 Mast Tilt (X): -0.08 °  
 Mast Tilt (Y): -0.21 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	13:22
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	13:49
<b>Rig</b>	4928 - Soilmecc SR95	<b>Date Constructed</b>	25/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>750</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P336	0.065	<b>-29.300</b>	2.765	T5C	T8 x 1No D47		C32/40	DC-4	32.200

<b>As-Built Pile Details:</b>										
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y								
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N								
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N								
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N								

	<b>Scheduled as</b>	<b>Actual</b>	<b>Pile Position</b>		<b>Eastings</b>	<b>Northings</b>
<b>Platform level (mOD)</b>	2.900	2.900	<b>Design</b>	539992.411	180191.261	
<b>PPL to PCOL</b>	2.835	2.835	<b>As-built</b>	539992.357	180191.300	
			<b>Difference</b>	-0.054	0.039	
			<b>Vector (m)</b>	0.067		

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P336	750	<b>-29.340</b>	2.842	T5C	1 x 15m 1No D47	C32/40	DC-4	32.240

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	476
<b>Average Revolutions/m Penetration</b>	14.8

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	15.55
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	9%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>25/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>13°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32079594	SR75-1	C32/40	8	07:37	07:48	08:04	08:13			P232
32079595	SR95-1	C32/40	8	07:40	07:55	08:04	08:15	190	4	P474
32079596	SR75-1	C32/40	8	07:48	08:01	08:20	08:52			P232,P229
32079597	SR75-1	C32/40	8	07:49	08:03	08:56	09:05			P226,P229
32079605	SR95-1	C32/40	8	09:05	09:18	09:21	09:33			P468,P474
32079606	SR75-1	C32/40	8	09:15	09:24	09:50	10:05	180	4	P226
32079616	SR75-1	C32/40	8	10:30	10:48	10:48	11:11			P224,P226
32079617	SR95-1	C32/40	8	10:31	10:48	11:04	11:18			P468
32079619	SR75-1	C32/40	8	10:41	10:53	11:13	11:23			P224,P221
32079621	SR75-1	C32/40	8	10:52	11:08	11:30	11:32			P218,P221
32079627	SR95-1	C32/40	8	11:36	11:46	11:56	12:09			P442,P468
32079628	SR75-1	C32/40	8	11:36	11:55	12:08	12:20			P341,P218
32079630	SR95-1	C32/40	8	11:41	12:00	12:09	12:20	170	4	P442
32079631	SR95-1	C32/40	8	11:49	12:06	12:53	13:09			P442,P336
32079639	SR75-1	C32/40	8	12:40	12:56	12:59	13:11			P341,P276
32079640	SR95-1	C32/40	8	12:45	13:03	13:11	13:21	180	4	P336
32079648	SR95-1	C32/40	8	13:23	13:33	13:37	14:00			P463,P336
32079449	SR75-1	C32/40	8	13:25	13:45	14:00	14:12			P276,P333
32079655	SR95-1	C32/40	8	13:56	14:07	14:12	14:25			P463
32079656	SR75-1	C32/40	8	14:00	14:12	14:45	14:55			P333
32079658	SR95-1	C32/40	8	14:12	14:21	14:48	14:58			P463
32079661	SR75-1	C32/40	8	14:17	14:29	15:07	15:19			P270,P333
32079672	SR75-1	C32/40	8	15:10	15:24	15:27	15:53			P270
32079677	SR95-1	C32/40	3.5	15:33	15:44	15:55	16:02			P463
<b>Totals:</b>			<b>187.5 m3</b>					<b><math>\bar{X} = 180</math></b>	<b>16</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	187.5

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>25/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T5C
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	13:36 25/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P336	<b>Serial Number:</b> SR95-M4928
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 25/04/2025 13:22:34 End: 25/04/2025 13:49:40 Design Depth: 32.20 m Depth Reached: 32.24 m	Start: 25/04/2025 13:50:33 End: 25/04/2025 14:08:09 Concreting Start Depth: 32.08 m Total Concrete Volume: 15.55 m <sup>3</sup> Overbreak: 9 % Total Pump Strokes: 506

Pile Diameter: 750.00 mm  
 Mast Tilt (X): 0.12 °  
 Mast Tilt (Y): -0.22 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	13:35
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	13:56
<b>Rig</b>	4928 - Soilmecc SR95	<b>Date Constructed</b>	24/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>750</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P337	0.065	<b>-29.300</b>	2.765	T5C	T8 x 1No D47		C32/40	DC-4	32.200

<b>As-Built Pile Details:</b>											
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y	<b>Scheduled as</b>			<b>Actual</b>		<b>Pile Position</b>		<b>Eastings</b>	<b>Northings</b>
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N	<b>Platform level (mOD)</b>	2.900	2.900	<b>Design</b>		539993.927	180189.027		
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N	<b>PPL to PCOL</b>	2.835	2.835	<b>As-built</b>		539993.921	180189.027		
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N			<b>Difference</b>		-0.006	0.000			
				<b>Vector (m)</b>				0.006			

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P337	750	<b>-29.330</b>	2.834	T5C	1 x 15m 1No D47	C32/40	DC-4	32.230

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	402
<b>Average Revolutions/m Penetration</b>	12.5

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	16.56
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	16%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

**Comments: Obstruction depth & description, Hard boring & time associated, delay time, cage re-inserted? Instrumentaion Failure?**

**Comments: Concrete supply issues / delays associated with pile construction**

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	24/04/2025
<b>Air Temperature during Concreting</b>	10°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32079506	SR75-1	C32/40	8	07:39	07:49	07:59	08:09			P549
32079507	SR95-1	C32/40	8	07:42	07:56	08:08	08:17			P358
32079509	SR75-1	C32/40	8	07:57	08:05	08:11	08:42			P549,P481
32079513	SR75-1	C32/40	8	08:16	08:30	08:41	08:54			P476,P481
32079511	SR95-1	C32/40	8	08:07	08:19	08:42	08:55			P358
32079514	SR95-1	C32/40	8	08:22	08:35	08:58	09:21			P308,P358
32079516	SR75-1	C32/40	8	09:01	09:10	09:15	09:26	180	4	P476
32079517	SR95-1	C32/40	8	09:03	09:15	09:23	09:38			P308,P040
32079518	SR75-1	C32/40	8	09:04	09:24	09:28	09:44			P601
32079522	SR95-1	C32/40	8	09:30	09:44	10:12	10:23			P040
32079524	SR75-1	C32/40	8	09:39	09:56	10:13	10:25			P601,P456
32079525	SR95-1	C32/40	8	09:46	09:57	10:28	10:42			P301,P040
32079528	SR75-1	C32/40	8	10:01	10:11	10:29	11:03			P456,P216
32079532	SR95-1	C32/40	8	10:16	10:34	10:43	11:06	180	4	P301
32079534	SR75-1	C32/40	8	10:32	10:44	11:03	11:30			P213,P216
32079537	SR95-1	C32/40	8	11:04	11:18	11:34	11:47			P339,P301
32079539	SR75-1	C32/40	8	11:17	11:28	11:41	11:50			P213
32079543	SR95-1	C32/40	8	11:44	11:57	12:02	12:14			P339
32079546	SR75-1	C32/40	8	12:02	12:18	12:18	12:29	180	4	P228
32079549	SR95-1	C32/40	8	12:20	12:33	12:34	13:02			P339,P337
32079550	SR75-1	C32/40	8	12:24	12:38	13:03	13:12			P231,P228
32079558	SR95-1	C32/40	8	13:16	13:26	13:29	13:41			P337
32079560	SR75-1	C32/40	8	13:23	13:41	13:45	13:59			P225,P231
32079564	SR95-1	C32/40	8	13:45	14:02	14:10	14:21			P337,P466
32079566	SR75-1	C32/40	8	13:58	14:13	14:23	14:32			P225
32079570	SR75-1	C32/40	8	14:25	14:33	14:38	15:25			P222,P225
32079572	SR95-1	C32/40	8	14:37	14:51	14:52	15:04	180	4	P466
32079577	SR75-1	C32/40	8	15:09	15:28	15:32	15:43			P219,P222
32079578	SR95-1	C32/40	8	15:27	15:36	15:45	15:54			P460,P466
32079581	SR75-1	C32/40	8	15:49	15:59	16:05	16:15			P219
32079585	SR95-1	C32/40	8	16:07	16:15	16:23	16:37			P460
32079856	SR75-1	C32/40	8	16:10	16:20	16:24	16:39			P219
32079588	SR95-1	C32/40	8	16:41	16:54	16:54	17:09			P460
<b>Totals:</b>			<b>264 m3</b>					<b><math>\bar{X} = 180</math></b>	<b>16</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	264

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>24/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T5C
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	09:40 23/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P337	<b>Serial Number:</b> SR95-M4928
<b>soilmeco</b> Drilling Mole System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 24/04/2025 13:35:04 End: 24/04/2025 13:56:33 Design Depth: 32.20 m Depth Reached: 32.23 m	Start: 24/04/2025 13:57:30 End: 24/04/2025 14:18:50 Concreting Start Depth: 32.13 m Total Concrete Volume: 16.56 m <sup>3</sup> Overbreak: 16 % Total Pump Strokes: 537

Pile Diameter: 750.00 mm  
 Mast Tilt (X): 0.08 °  
 Mast Tilt (Y): -0.23 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	12:45
<b>Weather</b>	Raining	<b>Drilling - Finish Time</b>	12:51
<b>Rig</b>	4928 - Soilmecc SR95	<b>Date Constructed</b>	23/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

Scheduled Pile Details:		Design Diameter (mm)		750	Pile Schedule Reference		LCY11-KTB-XX-XX-SH-C-00007	Pile Rev	01	
Structure	Pile Number	Cut Off Level (mOD)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)	
Bearing	P338	0.065	-27.900	2.765	T5C	T8 x 1No D47	C32/40	DC-4	30.800	

As-Built Pile Details:											
Full instrumentation working on pile commencement: (Y/N)		Y	Platform level (mOD)			Scheduled as	Actual	Pile Position		Eastings	Northings
Was Pile fully or partially re-bored for any reason (Y/N)		Y	PPL to PCOL			2.900	2.900	Design		539996.332	180185.486
Was there a concrete blockage observed or recorded during construction? (Y/N)		Y				2.835	2.835	As-built		539996.301	180185.526
Was Manual Monitoring Employed during Construction (Y/N)		N						Difference		-0.031	0.040
								Vector (m)		0.051	

Structure	Pile Number	Installed Diameter (mm)	Toe Level (mOD)	Top of Reinforcement (mOD)	Main Cage Type	Tension Bar Type & Quantity	Concrete Mix (Design)	DC Class	Bored Length from PPL (m)
Bearing	P338	750	-28.040	2.794	T5C	1 x 15m 1No D47	C32/40	DC-4	30.940

**Electronic Rig Log Review:**

Drilling	
Total Number of Auger Revolutions	107
Average Revolutions/m Penetration	3.5

Concreting	
As-Built Volume (m <sup>3</sup> )	16.66
Confirm positive auger ebedment throughout concreting (Y/N)	Y
Overbreak %	21%

Detailed Review Required?	No
---------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>
Blocked in lead auger on first attempt to concrete.

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

Site Supervisor	Checked by Engineer for specification Compliance	Reviewed by Project Manger	Client
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>23/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>10°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32079434	SR95-1	C32/40	8	07:47	07:56	07:59	08:55	170	4	P145
32079433	SR75-1	C32/40	8	07:45	07:56	08:09	08:16			P559
32079435	SR75-1	C32/40	8	07:50	08:08	08:17	08:45			P556,P559
32079436	SR75-1	C32/40	8	08:01	08:09	08:47	08:54			P609,P556
32079437	SR95-1	C32/40	8	08:03	08:15	08:58	09:15			P212,P145
32079443	SR75-1	C32/40	8	08:58	09:08	09:14	09:26	180	4	P609
32079444	SR75-1	C32/40	8	08:59	09:11	09:44	10:01			P553,P609
32079445	SR95-1	C32/40	8	09:00	09:17	09:47	10:20			P212
32079449	SR75-1	C32/40	8	09:28	09:41	10:01	10:12			P553,P550
32079451	SR75-1	C32/40	8	09:40	09:53	10:25	12:28			P550,P546
32079452	SR95-1	C32/40	8	09:45	09:57	10:26	11:52			P338,P212
32079456	SR75-1	C32/40	8	10:33	10:50	12:35	12:59			P546
32079474	SR95-1	C32/40	8	12:46	13:01	13:03	13:16	170	4	P338
32079475	SR75-1	C32/40	8	12:54	13:05	13:17	13:43			P546
32079479	SR95-1	C32/40	8	13:22	13:32	13:35	13:52			P691,P338
32079485	SR95-1	C32/40	8	14:08	14:19	14:23	14:38			P691
32079486	SR75-1	C32/40	8	14:10	14:24	15:01	15:19			P223
32079491	SR95-1	C32/40	8	14:57	15:08	15:12	15:30			P209,P691
32079492	SR75-1	C32/40	8	15:02	15:14	15:31	15:42			P223
32079496	SR95-1	C32/40	8	15:27	15:45	15:48	16:00			P209
32079498	SR95-1	C32/40	8	14:47	15:59	16:26	16:27			P310,P209
32079500	SR95-1	C32/40	8	16:01	16:13	16:27	16:43			P310
32079501	SR75-1	C32/40	8	16:07	16:17	16:27	16:42			P223
32079503	SR95-1	C32/40	2.5	16:38	16:44	16:47	16:56			P310
<b>Totals:</b>			<b>186.5 m3</b>					<b><math>\bar{X} = 173</math></b>	<b>12</b>	

<p><b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b></p>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	186.5


<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>23/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T5C
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	09:40 23/04/2025	N/A	N/A


	Site: <b>OLYMPUS</b>	Site Code: <b>BE0046</b>
	Pile: <b>P338</b>	Serial Number: <b>SR95-M4928</b>
	<b>Drilling Phase</b> Start: 23/04/2025 10:16:36 End: 23/04/2025 10:45:35 Design Depth: 30.80 m Depth Reached: 30.81 m	<b>Concreting Phase</b> Start: 23/04/2025 11:13:38 End: 23/04/2025 11:19:09 Concreting Start Depth: 30.68 m Total Concrete Volume: 1.02 m³ Total Pump Strokes: 33

	Pile Diameter: 750.00 mm
	Mast Tilt (X): 0.02 °
	Mast Tilt (Y): 0.07 °



<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P338R	<b>Serial Number:</b> SR95-M4928
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 23/04/2025 12:45:53 End: 23/04/2025 12:51:19 Design Depth: 30.80 m Depth Reached: 31.07 m	Start: 23/04/2025 12:52:01 End: 23/04/2025 13:19:53 Concreting Start Depth: 30.94 m Total Concrete Volume: 16.66 m <sup>3</sup> Overbreak: 21 % Total Pump Strokes: 541

Pile Diameter: 750.00 mm  
 Mast Tilt (X): -0.05 °  
 Mast Tilt (Y): -0.45 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	12:10
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	12:15
<b>Rig</b>	4928 - Soilmecc SR95	<b>Date Constructed</b>	24/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>750</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P339	0.065	<b>-27.900</b>	2.765	T5C	T8 x 1No D47		C32/40	DC-4	30.800

<b>As-Built Pile Details:</b>												
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y				<b>Scheduled as</b>		Actual	<b>Pile Position</b>		<b>Eastings</b>	<b>Northings</b>
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		Y				<b>Platform level (mOD)</b>	2.900	2.900	<b>Design</b>	539997.848	180183.252	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		Y				<b>PPL to PCOL</b>	2.835	2.835	<b>As-built</b>	539997.856	180183.239	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N							<b>Difference</b>	0.008	-0.013	
									<b>Vector (m)</b>	0.015		

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P339	750	<b>-27.970</b>	2.858	T5C	1 x 15m 1No D47	C32/40	DC-4	30.870

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	111
<b>Average Revolutions/m Penetration</b>	3.6

<b>Concreting</b>	
<b>As-Built Volume (m³)</b>	15.27
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	12%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>
Blocked in lead auger on first attempt to concrete.

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	24/04/2025
<b>Air Temperature during Concreting</b>	10°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32079506	SR75-1	C32/40	8	07:39	07:49	07:59	08:09			P549
32079507	SR95-1	C32/40	8	07:42	07:56	08:08	08:17			P358
32079509	SR75-1	C32/40	8	07:57	08:05	08:11	08:42			P549,P481
32079513	SR75-1	C32/40	8	08:16	08:30	08:41	08:54			P476,P481
32079511	SR95-1	C32/40	8	08:07	08:19	08:42	08:55			P358
32079514	SR95-1	C32/40	8	08:22	08:35	08:58	09:21			P308,P358
32079516	SR75-1	C32/40	8	09:01	09:10	09:15	09:26	180	4	P476
32079517	SR95-1	C32/40	8	09:03	09:15	09:23	09:38			P308,P040
32079518	SR75-1	C32/40	8	09:04	09:24	09:28	09:44			P601
32079522	SR95-1	C32/40	8	09:30	09:44	10:12	10:23			P040
32079524	SR75-1	C32/40	8	09:39	09:56	10:13	10:25			P601,P456
32079525	SR95-1	C32/40	8	09:46	09:57	10:28	10:42			P301,P040
32079528	SR75-1	C32/40	8	10:01	10:11	10:29	11:03			P456,P216
32079532	SR95-1	C32/40	8	10:16	10:34	10:43	11:06	180	4	P301
32079534	SR75-1	C32/40	8	10:32	10:44	11:03	11:30			P213,P216
32079537	SR95-1	C32/40	8	11:04	11:18	11:34	11:47			P339,P301
32079539	SR75-1	C32/40	8	11:17	11:28	11:41	11:50			P213
32079543	SR95-1	C32/40	8	11:44	11:57	12:02	12:14			P339
32079546	SR75-1	C32/40	8	12:02	12:18	12:18	12:29	180	4	P228
32079549	SR95-1	C32/40	8	12:20	12:33	12:34	13:02			P339,P337
32079550	SR75-1	C32/40	8	12:24	12:38	13:03	13:12			P231,P228
32079558	SR95-1	C32/40	8	13:16	13:26	13:29	13:41			P337
32079560	SR75-1	C32/40	8	13:23	13:41	13:45	13:59			P225,P231
32079564	SR95-1	C32/40	8	13:45	14:02	14:10	14:21			P337,P466
32079566	SR75-1	C32/40	8	13:58	14:13	14:23	14:32			P225
32079570	SR75-1	C32/40	8	14:25	14:33	14:38	15:25			P222,P225
32079572	SR95-1	C32/40	8	14:37	14:51	14:52	15:04	180	4	P466
32079577	SR75-1	C32/40	8	15:09	15:28	15:32	15:43			P219,P222
32079578	SR95-1	C32/40	8	15:27	15:36	15:45	15:54			P460,P466
32079581	SR75-1	C32/40	8	15:49	15:59	16:05	16:15			P219
32079585	SR95-1	C32/40	8	16:07	16:15	16:23	16:37			P460
32079856	SR75-1	C32/40	8	16:10	16:20	16:24	16:39			P219
32079588	SR95-1	C32/40	8	16:41	16:54	16:54	17:09			P460
<b>Totals:</b>			<b>264 m3</b>					<b><math>\bar{X} = 180</math></b>	<b>16</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	264



<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>24/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type T5C
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓


**Comments:**


<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	09:40 23/04/2025	N/A	N/A


	Site: <b>OLYMPUS</b>	Site Code: <b>BE0046</b>
	Pile: <b>P339</b>	Serial Number: <b>SR95-M4928</b>
	Drilling Phase	Concreting Phase
	Start: 24/04/2025 11:26:00 End: 24/04/2025 11:52:28 Design Depth: 30.80 m Depth Reached: 30.83 m	Start: 24/04/2025 11:53:34 End: 24/04/2025 12:09:28 Concreting Start Depth: 30.57 m Total Concrete Volume: 7.05 m³ Total Pump Strokes: 228

Pile Diameter: 750.00 mm  
Mast Tilt (X): -0.05 °  
Mast Tilt (Y): -0.40 °



	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P339r	<b>Serial Number:</b> SR95-M4928
	<b>Drilling Phase</b> Start: 24/04/2025 12:10:22 End: 24/04/2025 12:15:57 Design Depth: 30.80 m Depth Reached: 30.87 m	<b>Concreting Phase</b> Start: 24/04/2025 12:16:32 End: 24/04/2025 12:35:25 Concreting Start Depth: 30.77 m Total Concrete Volume: 15.27 m³ Overbreak: 12 % Total Pump Strokes: 497

	Pile Diameter: 750.00 mm Mast Tilt (X): -0.02 ° Mast Tilt (Y): -0.24 °
---	--



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	09:27
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	09:36
<b>Rig</b>	5422 - Soilmec SR75	<b>Date Constructed</b>	30/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P340	2.240	<b>-20.800</b>	2.790	P5E	x		C32/40	DC-4	23.700

<b>As-Built Pile Details:</b>											
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y				<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	
<b>Was Pile fully or patially re-bored for any reason (Y/N)</b>		N				<b>Platform level (mOD)</b>		2.900		<b>Eastings</b>	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N				<b>PPL to PCOL</b>		0.660		<b>Northings</b>	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N								<b>Design</b>	
										540003.257	
										<b>As-built</b>	
										540003.257	
										<b>Difference</b>	
										0.000	
										<b>Vector (m)</b>	
										0.014	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P340	600	<b>-20.820</b>	2.839	P5E	x		C32/40	DC-4	23.720

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	151
<b>Average Revolutions/m Penetration</b>	6.4

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	7.88
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	18%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	Project Olympus
<b>Contract Number</b>	BE0046
<b>Date Constructed:</b>	30/04/2025
<b>Air Temperature during Concreting</b>	23°C

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32079853	SR75-1	C32/40	8	07:47	07:57	08:24	09:02	180	4	P451	
32079858	SR75-1	C32/40	8	08:52	09:12	09:13	09:23			P451,P340	
32079860	SR75-1	C32/40	8	09:04	09:12	09:31	10:14			P334,P340	
32079868	SR75-1	C32/40	8	10:29	10:41	10:58	11:37			P275,P334	
32079877	SR75-1	C32/40	8	11:40	11:54	11:59	12:11			P332,P275	
32079881	SR75-1	C32/40	8	12:32	12:55	13:00	14:00	180	4	P271,P332	
32079887	SR75-1	C32/40	8	13:26	13:43	14:02	14:50			P271,P458	
32079888	SR75-1	C32/40	8	13:32	13:48	14:51	15:19			P458,P455	
32079899	SR75-1	C32/40	8	14:58	15:09	15:22	15:34	190	4	P455,P445	
32079901	SR75-1	C32/40	8	15:11	15:28	15:41	15:59			P269,P445	
32079869	SR95-1	C32/40	8	10:35	10:47	10:49	11:27			P152	
32079872	SR95-1	C32/40	8	10:44	11:05	11:30	11:39			P152,P208	
32079878	SR95-1	C32/40	8	11:42	12:00	12:35	12:46			P208	
<b>Totals:</b>			<b>104 m3</b>					<b><math>\bar{X} = 183</math></b>	<b>12</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	104


<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>30/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------


<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	09:32 10/04/2025	N/A	N/A

	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> p340	<b>Serial Number:</b> SR75-M5422
	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 30/04/2025 09:27:59	Start: 30/04/2025 09:37:39
	End: 30/04/2025 09:36:28	End: 30/04/2025 09:49:21
	Design Depth: 23.70 m	Concreting Start Depth: 23.72 m
	Depth Reached: 23.72 m	Total Concrete Volume: 7.88 m <sup>3</sup>
		Overbreak: 18 %
		Total Pump Strokes: 256

	Pile Diameter: 600.00 mm
	Mast Tilt (X): 0.03 °
	Mast Tilt (Y): -0.10 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	13:50
<b>Weather</b>	Cloudy	<b>Drilling - Finish Time</b>	13:58
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	25/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P341	2.240	<b>-20.800</b>	2.790	P5E	x		C32/40	DC-4	23.700

<b>As-Built Pile Details:</b>											
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y				<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N				<b>Platform level (mOD)</b>		2.900	2.900	<b>Eastings</b>	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N				<b>PPL to PCOL</b>		0.660	0.660	<b>Northings</b>	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N								<b>Design</b>	
										<b>As-built</b>	
										<b>Difference</b>	
										<b>Vector (m)</b>	
										0.031	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P341	600	<b>-20.860</b>	2.933	P5E	x		C32/40	DC-4	23.760

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	170
<b>Average Revolutions/m Penetration</b>	7.2

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	8.04
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	20%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>25/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>13°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32079594	SR75-1	C32/40	8	07:37	07:48	08:04	08:13			P232
32079595	SR95-1	C32/40	8	07:40	07:55	08:04	08:15	190	4	P474
32079596	SR75-1	C32/40	8	07:48	08:01	08:20	08:52			P232,P229
32079597	SR75-1	C32/40	8	07:49	08:03	08:56	09:05			P226,P229
32079605	SR95-1	C32/40	8	09:05	09:18	09:21	09:33			P468,P474
32079606	SR75-1	C32/40	8	09:15	09:24	09:50	10:05	180	4	P226
32079616	SR75-1	C32/40	8	10:30	10:48	10:48	11:11			P224,P226
32079617	SR95-1	C32/40	8	10:31	10:48	11:04	11:18			P468
32079619	SR75-1	C32/40	8	10:41	10:53	11:13	11:23			P224,P221
32079621	SR75-1	C32/40	8	10:52	11:08	11:30	11:32			P218,P221
32079627	SR95-1	C32/40	8	11:36	11:46	11:56	12:09			P442,P468
32079628	SR75-1	C32/40	8	11:36	11:55	12:08	12:20			P341,P218
32079630	SR95-1	C32/40	8	11:41	12:00	12:09	12:20	170	4	P442
32079631	SR95-1	C32/40	8	11:49	12:06	12:53	13:09			P442,P336
32079639	SR75-1	C32/40	8	12:40	12:56	12:59	13:11			P341,P276
32079640	SR95-1	C32/40	8	12:45	13:03	13:11	13:21	180	4	P336
32079648	SR95-1	C32/40	8	13:23	13:33	13:37	14:00			P463,P336
32079449	SR75-1	C32/40	8	13:25	13:45	14:00	14:12			P276,P333
32079655	SR95-1	C32/40	8	13:56	14:07	14:12	14:25			P463
32079656	SR75-1	C32/40	8	14:00	14:12	14:45	14:55			P333
32079658	SR95-1	C32/40	8	14:12	14:21	14:48	14:58			P463
32079661	SR75-1	C32/40	8	14:17	14:29	15:07	15:19			P270,P333
32079672	SR75-1	C32/40	8	15:10	15:24	15:27	15:53			P270
32079677	SR95-1	C32/40	3.5	15:33	15:44	15:55	16:02			P463
<b>Totals:</b>			<b>187.5 m3</b>					<b><math>\bar{X} = 180</math></b>	<b>16</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	187.5

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>25/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	09:32 10/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P341	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mole System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 25/04/2025 13:50:12 End: 25/04/2025 13:58:54 Design Depth: 23.70 m Depth Reached: 23.76 m	Start: 25/04/2025 14:00:31 End: 25/04/2025 14:17:07 Concreting Start Depth: 23.76 m Total Concrete Volume: 8.04 m <sup>3</sup> Overbreak: 20 % Total Pump Strokes: 261

Pile Diameter: 600.00 mm  
 Mast Tilt (X): -0.06 °  
 Mast Tilt (Y): -0.03 °





<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>09/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>12°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)
32078763	SR75-1	C32/40	8	08:09	08:19	08:24	08:37			P346
32078764	SR75-1	C32/40	8	08:15	08:25	08:43	09:08			P346,P283
32078765	SR95-1	C32/40	8	08:20	08:32	08:52	09:05	180	4	P175
32078769	SR75-1	C32/40	8	08:49	09:06	09:14	09:48	160	4	P388,P283
32078768	SR95-1	C32/40	8	08:48	08:59	09:22	09:30			P234,P175
32078772	SR95-1	C32/40	8	09:05	09:21	09:36	10:42			P234,P163
32078773	SR75-1	C32/40	8	09:13	09:26	09:58	10:24			P388,P385
32078782	SR95-1	C32/40	8	10:33	10:43	10:47	11:13			P163
32078783	SR75-1	C32/40	8	10:37	10:48	10:52	11:07			P382,P385
32078787	SR75-1	C32/40	8	11:05	11:14	11:24	11:40			P382
32078785	SR95-1	C32/40	8	10:47	11:03	11:42	11:50			P166
32078793	SR95-1	C32/40	8	11:39	11:50	11:58	12:16			P166,P169
32078794	SR75-1	C32/40	8	11:41	11:56	12:08	12:24			P505
32078799	SR95-1	C32/40	8	12:08	12:22	13:02	13:16	160	4	P172,P169
32078800	SR75-1	C32/40	8	12:12	12:28	13:18	13:45			P571,P505
32078812	SR95-1	C32/40	8	13:22	13:31	13:36	13:57			P242,P172
32078814	SR75-1	C32/40	8	13:30	13:41	14:02	14:10			P409,P571
32078818	SR95-1	C32/40	8	13:50	14:04	14:15	14:31			P242
32078826	SR95-1	C32/40	8	14:40	14:51	14:54	15:15			P183
32078829	SR75-1	C32/40	8	14:57	15:08	15:10	15:34			P404,P409
32078831	SR95-1	C32/40	8	15:08	15:20	15:35	15:50			P186,P183
32078836	SR75-1	C32/40	8	15:28	15:45	15:50	16:02			P354,P404
32078838	SR95-1	C32/40	8	15:45	15:56	15:58	16:08			P186,P189
32078839	SR95-1	C32/40	8	15:51	16:02	16:10	16:39			P189
32078841	SR75-1	C32/40	8	15:51	16:02	16:10	16:39			P354
<b>Totals:</b>			<b>200 m3</b>					<b><math>\bar{X} = 167</math></b>	<b>12</b>	

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	192

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>09/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	11:41 08/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P346	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 09/04/2025 09:10:58 End: 09/04/2025 09:21:22 Design Depth: 24.80 m Depth Reached: 24.82 m	Start: 09/04/2025 09:22:26 End: 09/04/2025 09:35:56 Concreting Start Depth: 24.82 m Total Concrete Volume: 8.23 m <sup>3</sup> Overbreak: 17 % Total Pump Strokes: 366

Pile Diameter: 600.00 mm  
 Mast Tilt (X): 0.03 °  
 Mast Tilt (Y): 0.03 °





<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>08/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>12°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32078658	SR95-1	C32/40	8	07:37	07:47	07:58	08:12	160	4	P176	
32078659	SR95-1	C32/40	8	07:41	07:52	08:27	08:42			P176,P235	
32078660	SR95-1	C32/40	8	07:48	07:58	08:44	09:00			P240,P235	
32078661	SR95-1	C32/40	8	07:51	08:01	09:09	09:23			P243,P240	
32078667	SR95-1	C32/40	8	09:18	09:29	09:39	10:01			P243	
32078675	SR95-1	C32/40	8	09:57	10:10	10:11	10:22			P185,P243	
32078668	SR75-1	C32/40	8	09:24	09:36	10:14	10:29	150	4	P282	
32078676	SR95-1	C32/40	8	10:01	10:13	10:27	10:49			P185,P188	
32078678	SR75-1	C32/40	8	10:07	10:25	10:50	11:12			P284,P282	
32078681	SR95-1	C32/40	8	10:26	10:40	10:57	11:16			P188,P108	
32078687	SR75-1	C32/40	8	10:57	11:12	11:19	11:28			P284,P286	
32078690	SR75-1	C32/40	8	11:10	11:27	11:29	11:44			P286,P288	
32078688	SR95-1	C32/40	8	11:02	11:17	11:42	11:53	170	4	P108	
32078695	SR75-1	C32/40	8	11:35	11:41	11:49	11:59			P290,P288	
32078693	SR95-1	C32/40	8	11:26	11:46	11:53	12:20			P191,P108	
32078700	SR75-1	C32/40	8	12:03	12:15	12:17	12:27			P347,P290	
32078702	SR95-1	C32/40	8	12:10	12:23	12:34	12:45			P117,P191	
32078705	SR75-1	C32/40	8	12:23	12:37	12:46	13:12			P349,P347	
32078718	SR95-1	C32/40	8	13:24	13:37	13:40	13:52			P117,P192	
32078719	SR75-1	C32/40	8	13:28	13:42	13:47	14:04			P351,P349	
32078723	SR75-1	C32/40	8	13:51	14:06	14:12	14:21			P353,P351	
32078728	SR95-1	C32/40	8	14:14	14:28	14:33	14:43			P192	
32078735	SR95-1	C32/40	8	14:48	15:05	15:05	15:14			P192,P500	
32078737	SR75-1	C32/40	8	14:59	15:11	15:14	15:23			P353	
32078740	SR95-1	C32/40	8	15:13	15:27	15:32	15:44			P500	
32078742	SR75-1	C32/40	8	15:20	15:33	15:36	16:07			P396,P353	
32078751	SR75-1	C32/40	8	16:00	16:17	16:17	16:24			P396,P355	
32078759	SR75-1	C32/40	2	16:40	16:54	16:55	16:58			P355	
<b>Totals:</b>			<b>218 m3</b>					<b><math>\bar{X} = 160</math></b>	<b>12</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	218

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>08/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	11:41 08/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P347	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mole System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 08/04/2025 12:50:50 End: 08/04/2025 13:01:40 Design Depth: 24.80 m Depth Reached: 24.83 m	Start: 08/04/2025 13:02:26 End: 08/04/2025 13:11:58 Concreting Start Depth: 24.83 m Total Concrete Volume: 7.90 m³ Overbreak: 13 % Total Pump Strokes: 257

Pile Diameter: 600.00 mm  
 Mast Tilt (X): -0.14 °  
 Mast Tilt (Y): -1.80 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	10:18
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	10:38
<b>Rig</b>	5422 - Soilmec SR75	<b>Date Constructed</b>	07/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P348	2.240	<b>-25.700</b>	2.790	P5E	x		C32/40	DC-4	28.600

<b>As-Built Pile Details:</b>										
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y					<b>Pile Position</b>		<b>Eastings</b>	<b>Northings</b>
<b>Was Pile fully or patially re-bored for any reason (Y/N)</b>		N					<b>Platform level (mOD)</b>	Scheduled as	Actual	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N					<b>PPL to PCOL</b>	2.900	2.900	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N						0.660	0.660	
							<b>Design</b>	540014.463	180165.796	
							<b>As-built</b>	540014.430	180165.767	
							<b>Difference</b>	-0.033	-0.029	
							<b>Vector (m)</b>	0.044		

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>	<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P348	600	<b>-25.760</b>	2.778	P5E	x	C32/40	DC-4	28.660

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	410
<b>Average Revolutions/m Penetration</b>	14.3

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	9.48
<b>Confirm positive auger ebedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	17%

<b>Detailed Review Required?</b>	<b>No</b>
----------------------------------	-----------

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentaion Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>07/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>6°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32078589	SR75-1	C32/40	8	07:41	07:56	08:02	08:14	160	4	P074	
32078588	SR95-1	C32/40	8	07:40	07:49	08:03	08:14			P399	
32078590	SR95-1	C32/40	8	07:48	08:00	08:33	08:49			P399,P390	
32078591	SR75-1	C32/40	8	07:54	08:08	08:36	08:52			P157,P074	
32078592	SR95-1	C32/40	8	07:58	08:11	08:50	09:20			P390	
32078597	SR75-1	C32/40	8	08:42	08:56	09:10	09:20			P157,P078	
32078600	SR75-1	C32/40	8	08:59	09:14	09:23	09:37			P348,P078	
32078598	SR95-1	C32/40	8	08:48	09:02	09:24	09:35	180	4	P392,P390	
32078601	SR95-1	C32/40	8	09:04	09:16	09:56	10:10			P392,P402	
32078603	SR75-1	C32/40	8	09:16	09:29	10:02	10:27			P348	
32078606	SR75-1	C32/40	8	10:14	10:25	10:28	10:57			P350,P348	
32078607	SR95-1	C32/40	8	10:15	10:30	10:48	11:05			P402	
32078608	SR75-1	C32/40	8	10:23	10:36	10:59	11:21			P285,P350	
32078611	SR95-1	C32/40	8	10:41	10:59	11:23	11:58			P184	
32078609	SR75-1	C32/40	8	10:30	10:41	11:47	12:03			P285,P395	
32078618	SR95-1	C32/40	8	12:08	12:20	12:20	12:39			P187,P184	
32078619	SR95-1	C32/40	8	12:12	12:26	12:41	12:50			P187	
32078620	SR75-1	C32/40	8	12:15	12:28	12:55	13:19			P395,P352	
32078624	SR95-1	C32/40	8	13:01	13:11	13:20	13:33	180	4	P190,P187	
32078625	SR75-1	C32/40	8	13:02	13:16	13:33	13:43			P289,P352	
32078628	SR95-1	C32/40	8	13:15	13:26	13:53	14:06			P190,P193	
32078635	SR75-1	C32/40	8	14:06	14:18	14:24	14:34			P289,P287	
32078637	SR75-1	C32/40	8	14:14	14:27	14:36	15:03			P502,P241	
32078636	SR75-1	C32/40	8	14:08	14:22	14:40	14:56	170	4	P287,P241	
32078641	SR95-1	C32/40	8	14:31	14:34	15:10	15:21			P193,P109	
32078644	SR95-1	C32/40	8	14:44	14:59	15:25	15:38			P109	
32078649	SR75-1	C32/40	8	15:14	15:29	15:48	16:07			P502	
32078654	SR75-1	C32/40	5	16:00	16:07	16:11	16:18			P502	
<b>Totals:</b>			<b>221 m3</b>					<b><math>\bar{X} = 173</math></b>	<b>16</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	221

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>07/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5E
------------------------	----------


Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Noora Ali	08:46 26/03/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P348	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mast System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 07/04/2025 10:18:42 End: 07/04/2025 10:38:32 Design Depth: 28.60 m Depth Reached: 28.66 m	Start: 07/04/2025 10:39:54 End: 07/04/2025 10:59:36 Concreting Start Depth: 28.66 m Total Concrete Volume: 9.48 m³ Overbreak: 17 % Total Pump Strokes: 308

Pile Diameter: 600.00 mm  
 Mast Tilt (X): -0.03 °  
 Mast Tilt (Y): -0.18 °



<b>Contract</b>	Project Olympus	<b>Shift Start/End</b>	-
<b>Contract Number</b>	BE0046	<b>Drilling - Start Time</b>	13:14
<b>Weather</b>	Sunny	<b>Drilling - Finish Time</b>	13:36
<b>Rig</b>	5422 - Soilmecc SR75	<b>Date Constructed</b>	08/04/2025
<b>Engineer</b>	Osama Kheraldin	<b>Completed by</b>	Osama Kheraldin

<b>Scheduled Pile Details:</b>		<b>Design Diameter (mm)</b>		<b>600</b>	<b>Pile Schedule Reference</b>		<b>LCY11-KTB-XX-XX-SH-C-00007</b>	<b>Pile Rev</b>	<b>01</b>	
<b>Structure</b>	<b>Pile Number</b>	<b>Cut Off Level (mOD)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P349	2.240	<b>-25.700</b>	2.790	P5E	x		C32/40	DC-4	28.600

<b>As-Built Pile Details:</b>											
<b>Full instrumentation working on pile commencement: (Y/N)</b>		Y				<b>Scheduled as</b>		<b>Actual</b>		<b>Pile Position</b>	
<b>Was Pile fully or partially re-bored for any reason (Y/N)</b>		N				<b>Platform level (mOD)</b>		2.900	2.900	<b>Eastings</b>	
<b>Was there a concrete blockage observed or recorded during construction? (Y/N)</b>		N				<b>PPL to PCOL</b>		0.660	0.660	<b>Northings</b>	
<b>Was Manual Monitoring Employed during Construction (Y/N)</b>		N								<b>Design</b>	
										<b>As-built</b>	
										<b>Difference</b>	
										<b>Vector (m)</b>	
										0.060	

<b>Structure</b>	<b>Pile Number</b>	<b>Installed Diameter (mm)</b>	<b>Toe Level (mOD)</b>	<b>Top of Reinforcement (mOD)</b>	<b>Main Cage Type</b>	<b>Tension Bar Type &amp; Quantity</b>		<b>Concrete Mix (Design)</b>	<b>DC Class</b>	<b>Bored Length from PPL (m)</b>
<b>Bearing</b>	P349	600	<b>-25.850</b>	2.797	P5E	x		C32/40	DC-4	28.750

**Electronic Rig Log Review:**

<b>Drilling</b>	
<b>Total Number of Auger Revolutions</b>	439
<b>Average Revolutions/m Penetration</b>	15.3

<b>Concreting</b>	
<b>As-Built Volume (m<sup>3</sup>)</b>	9.59
<b>Confirm positive auger embedment throughout concreting (Y/N)</b>	Y
<b>Overbreak %</b>	18%

<b>Detailed Review Required?</b>	No
----------------------------------	----

<b>Comments: Obstruction depth &amp; description, Hard boring &amp; time associated, delay time, cage re-inserted? Instrumentation Failure?</b>

<b>Comments: Concrete supply issues / delays associated with pile construction</b>

**Sign Off**

<b>Site Supervisor</b>	<b>Checked by Engineer for specification Compliance</b>	<b>Reviewed by Project Manger</b>	<b>Client</b>
Graham Smith	Osama Kheraldin	Graham Smith	

<b>Contract:</b>	<b>Project Olympus</b>
<b>Contract Number</b>	<b>BE0046</b>
<b>Date Constructed:</b>	<b>08/04/2025</b>
<b>Air Temperature during Concreting</b>	<b>12°C</b>

Ticket Number	Rig Reference	Mix Type	Volume	Batch Time	Time on Site	Concrete pump from Agi start	Concrete Finish	Slump (mm)	Cubes Taken	Approximate Pile Number(s)	
32078658	SR95-1	C32/40	8	07:37	07:47	07:58	08:12	160	4	P176	
32078659	SR95-1	C32/40	8	07:41	07:52	08:27	08:42			P176,P235	
32078660	SR95-1	C32/40	8	07:48	07:58	08:44	09:00			P240,P235	
32078661	SR95-1	C32/40	8	07:51	08:01	09:09	09:23			P243,P240	
32078667	SR95-1	C32/40	8	09:18	09:29	09:39	10:01			P243	
32078675	SR95-1	C32/40	8	09:57	10:10	10:11	10:22			P185,P243	
32078668	SR75-1	C32/40	8	09:24	09:36	10:14	10:29	150	4	P282	
32078676	SR95-1	C32/40	8	10:01	10:13	10:27	10:49			P185,P188	
32078678	SR75-1	C32/40	8	10:07	10:25	10:50	11:12			P284,P282	
32078681	SR95-1	C32/40	8	10:26	10:40	10:57	11:16			P188,P108	
32078687	SR75-1	C32/40	8	10:57	11:12	11:19	11:28			P284,P286	
32078690	SR75-1	C32/40	8	11:10	11:27	11:29	11:44			P286,P288	
32078688	SR95-1	C32/40	8	11:02	11:17	11:42	11:53	170	4	P108	
32078695	SR75-1	C32/40	8	11:35	11:41	11:49	11:59			P290,P288	
32078693	SR95-1	C32/40	8	11:26	11:46	11:53	12:20			P191,P108	
32078700	SR75-1	C32/40	8	12:03	12:15	12:17	12:27			P347,P290	
32078702	SR95-1	C32/40	8	12:10	12:23	12:34	12:45			P117,P191	
32078705	SR75-1	C32/40	8	12:23	12:37	12:46	13:12			P349,P347	
32078718	SR95-1	C32/40	8	13:24	13:37	13:40	13:52			P117,P192	
32078719	SR75-1	C32/40	8	13:28	13:42	13:47	14:04			P351,P349	
32078723	SR75-1	C32/40	8	13:51	14:06	14:12	14:21			P353,P351	
32078728	SR95-1	C32/40	8	14:14	14:28	14:33	14:43			P192	
32078735	SR95-1	C32/40	8	14:48	15:05	15:05	15:14			P192,P500	
32078737	SR75-1	C32/40	8	14:59	15:11	15:14	15:23			P353	
32078740	SR95-1	C32/40	8	15:13	15:27	15:32	15:44			P500	
32078742	SR75-1	C32/40	8	15:20	15:33	15:36	16:07			P396,P353	
32078751	SR75-1	C32/40	8	16:00	16:17	16:17	16:24			P396,P355	
32078759	SR75-1	C32/40	2	16:40	16:54	16:55	16:58			P355	
<b>Totals:</b>			<b>218 m3</b>					<b><math>\bar{X} = 160</math></b>	<b>12</b>		

<b>Concreting Comments: Rejected loads, slump failures, water added &amp; quantity, balling, excessive time between loads?, rig/pump calibration?</b>

Mix Name	Strength	DC-Class	MCC	Slump/Flow	Max W/C	Cummulative Daily Volume
C32/40	C32/40	DC-4	380	S4	0.35	218

<b>Contract:</b>	<b>Project Olympus</b>	<b>Pile Number</b>	<b>BE0046</b>	<b>Date Constructed</b>	<b>08/04/2025</b>
------------------	------------------------	--------------------	---------------	-------------------------	-------------------

<b>Cage Reference:</b>	Type P5E
------------------------	----------

Description	Check	Frequency	Acceptance Criteria	Pass/Fail
Condition of bars	Visual	Every bar	Bars are free from loose rust and mill scale	✓
Main Bars	Visual & tape	Every cage	Diameter, length, quantity, spacing all in accordance with drawing & schedule.	✓
Shear reinforcement and its spacing	Tape measure	Sample on every cage	In accordance with reinforcement drawing.	✓
Shear reinforcement cover	Visual	Every cage	"Tails" do not extend into cover zone	✓
Wire-ties - quantity	Visual	Every cage		✓
Wire-ties - cover	Visual	Every tie	All ties outside cover zone	✓
Spacers	Visual & tape	Every cage	Max Spacing: < 3m	✓
Pilecor/Horizontal couplers	Visual	Nominated piles	Securely fastened and correct location	N/A
Inclinometer tubes + Joints	Visual	Nominated piles	In accordance with details	N/A
Debonding Foam	Tape	Every cage	In accordance with details	✓
Overall Cage dimensions	Visual & tape	Every cage	In accordance with reinforcement drawings and specified tolerances	✓
Lifting Points	Visual & tape	Every cage	Correct length of weld as per design and points clearly identified	✓

**Comments:**

<b>REINFORCEMENT CAGE CHECKED AND READY FOR LIFTING/INSTALLATION</b>	<b>CHECKED BY</b>	<b>DATE / TIME</b>	<b>REVIEWED BY</b>	<b>DATE / TIME</b>
	Osama Kheraldin	11:41 08/04/2025	N/A	N/A

<b>soilmeco</b>	<b>Site:</b> OLYMPUS	<b>Site Code:</b> BE0046
	<b>Pile:</b> P349	<b>Serial Number:</b> SR75-M5422
<b>soilmeco</b> Drilling Mole System	<b>Drilling Phase</b>	<b>Concreting Phase</b>
	Start: 08/04/2025 13:14:08 End: 08/04/2025 13:36:15 Design Depth: 28.60 m Depth Reached: 28.75 m	Start: 08/04/2025 13:37:35 End: 08/04/2025 13:48:05 Concreting Start Depth: 28.75 m Total Concrete Volume: 9.59 m <sup>3</sup> Overbreak: 18 % Total Pump Strokes: 311

Pile Diameter: 600.00 mm  
 Mast Tilt (X): 0.29 °  
 Mast Tilt (Y): -0.72 °

